

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Recast of final Bill					
Name of the work:					
Construction of road under					
NMGSI from Satwariya					
Middle School to Satwariya					
North.					
Agreement No. : 41 / SPD / 19 - 20					
Agency : Anil Kumar Shukla					
Satwariya Lania					

Date of work order : 05-09-2019

Date of completion

(As per Agreement) : 04-09-2020

Actual Date of completion : 19-10-2020

MEASUREMENT

NIL

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	C	B	D	
ABSTRACT OF COST					
Item No-1/1 (i)					
Construction of reference and working bench mark ————— T/s					
From T.M. B. page no- 38					
Qty = 1.65 km					
@ Rs. 11979.73/k					
= Rs. 19766.55					
Item No- 2/1(ii)					
Construction of reference pi					
From T.M. B. page no- 38					
Qty = 1.65					
@ Rs. 12033.00					
= Rs. 19854.45					
Item No-3/2					
Clearing and grubbing road land ————— T/s					
From T.M. B. page no- 39					
Qty = 0.50 H					
@ Rs. 49809.13/H					
= Rs. 24904.57					

Continuation

64525=57

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
From T.M.B page no.					
				Qty = 11.34 m ³	
			@	Rs 6866.41/m ³	
			=	Rs 77865.69	
Item No. - 30/30					
providing RCC-M 25					
From T.M.B page No -					
				Qty = 68.13 m ³	
			@	Rs 8773.70/m ³	
			=	Rs 597752.18	

Item No. 31/31					
Back pitching behind abutment					
From T.M.B page No -					
				Qty = 43.20 m ³	
			@	Rs 3139.87/m ³	
			=	Rs 135642.38	
Item No. 32/32					
providing weep holes in concrete abutment					
From T.M.B page No -					
				Qty = 60 each	
			@	Rs 103.40/No.	
			=	Rs 6204.00	

Continuation

9539482=91

Continuation