

Particulars	Details of actual measurement				Contents of Bill
	No.	L.	B.	D.	
2nd on A/C bill					
N/W - Const. & Maint. of road from Loza to Mehta tal pach-lakha under MMHSY.					
N/A - Arun Kumar					
Agg. No - 56 SBD/2019-2020					
Date of Start - 21-09-2019					
Date of Comp. 20-06-2020 as per Agg.					
Rev. Re Measurement of C.S.B					
① Const. of C.S.B. grading					
2 provided as per T&S					
S.D.					

$$19 \times 30.0 \times 3.50 \times 0.200 = 399.0 \text{ m}^3$$

$$1 \times 6.0 \times 3.50 \times 0.200 = 4.20 \text{ m}^3$$

$$403.2 \text{ m}^3$$

②

Bhadda
4-1-2021

② Providing & laying W.B.M.

grade III - as per T&S

$$19 \times 30 \times 3.50 \times 0.075 = 149.625$$

$$1 \times 6.0 \times 3.50 \times 0.075 = 1.575$$

$$= 151.20 \text{ m}^3$$

Bhadda
3-4-2021
2.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract					
① providing & fixing of working B.M. pillar etc.					
Qty vide T.M.B.P.N. (5)					
= 7 Nos eR 2570 = 70/M.					
R 17995 =					
② clearing & grubbing road land etc.					
Qty vide T.M.B.P.N. (5)					
= 0.32 Hect eR 49739 = 47/Hect					
R 15867 =					
③ Const. of embankment with app. surface ^{soils}					
— as per Tech Sp.					
① 1000 Mtr lead dry					
Qty vide T.M.B.P.N. (5)					
= 312.0 M ³ eR 187 = 51/M ³					
R 58503 =					
② 100 Mtr lead dry					
Qty vide T.M.B.P.N. (5)					
= 1000.0 M ³ eR 142 = 67/M ³					
R 1,42,670 =					
④ Const. of G.S.B. grading I materials etc.					
Qty vide T.M.B.P.N. (5)					
= 403.20 M ³ eR 3539 = 49/M ³					
R 14,27,122 =					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑩ Providing P.C.C. 175 in Adm etc.					
Qty vide T.M.B.P.N. ⑥					
= 8.536 m ³ @ 6700 = 57/m ³					
					R 57192 =
⑪ Providing & laying P.C.C. 175 in sub structure etc.					
Qty vide T.M.B.P.N. ⑦					
= 45.495 m ³ @ 27670 = 1254/m ³					
					R 3,48,947 =
⑫ Providing & laying R.C.C. NP 3000 MM dia etc. P. etc.					
Qty vide T.M.B.P.N. ⑤					
= 22.50 m ³ @ 1390 = 31294/m ³					
					R 31,294 =
					R 36,87,538 =
Less 6.06% below					
as per 1799					R 2213 =
					R 36,85,325 =
Less previous payment vide T.M.B.					
P.N. ⑧					R 21,09,858 =
					R 15,80,467 =
⑬					
3-6-2021					
2.E					

Continuation