

2nd on 9/12 Bill

13

Sch. XLV- Form No. 134

| Particulars                                                                 | Details of actual measurement |    |    |    | Contents or area |
|-----------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                             | No.                           | L. | B. | D. |                  |
| NW :- Construction of road from Dubani Rqthpur to Ghauripur under mmsy (sc) |                               |    |    |    |                  |
| Agency :- Juroj Kumar                                                       |                               |    |    |    |                  |
| AGR. no :- 27588/2020-21                                                    |                               |    |    |    |                  |
| D/Commencement :- 02-06-2020                                                |                               |    |    |    |                  |
| D/Completion :- 01-03-2021                                                  |                               |    |    |    |                  |
| Agreement :- 10% below                                                      |                               |    |    |    |                  |
| Date of Entry :- 08.03.21                                                   |                               |    |    |    |                  |

Executive Engineer  
R.W.D. Works Division  
BANKA-1

RCC slab Culvert (1.5m x 3.0m)

- ① Earth work in excavation for slab  
Abutment :-  $2 \times 8.36 \times 2.140 \times 1.50 = 53.670 m^3$   
Return wall :-  $4 \times 3.00 \times 1.930 \times 1.50 = 34.740 m^3$   
Total :-  $88.410 m^3$

2. providing Concrete for plain reinforced Concrete in open foundation.

- Abutment :-  $2 \times 7.60 \times 2.140 \times 0.200 = 6.510 m^3$   
Return wall :-  $4 \times 3.00 \times 1.930 \times 0.200 = 4.630 m^3$   
Total :-  $11.140 m^3$

3. Brick masonry work in cement mortar in foundation Completed. 1.40 = 32.34 m<sup>3</sup>  
Abutment :-  $2 \times 2.10 \times 1.50 \times 1.00 = 6.30 m^3$

By M. S. Kumar  
08/03/21 08.08.21

| Particulars                                                                                                                                                  | Details of actual measurement |   |   |   | Contents or area                                            |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|---|---|---|-------------------------------------------------------------|
|                                                                                                                                                              | No.                           | L | B | D |                                                             |
| 17<br>supplying, fitting and placing<br>HYSD bar reinforced in super-slab<br>vide Tmp-15 item no-12<br>$51.44$<br>$Qty = 199.00 kg \times @ 71.25$           |                               |   |   |   | $10237 = \infty$<br>$Rs = 14250 = \infty$                   |
| 18<br>parapet wall Brick masonry<br>in cement mortar in super-slab<br>vide Tmp-15 item no-14<br>$0.58$<br>$Qty = 0.58 \times @ 5814.22$                      |                               |   |   |   | $Rs = 3372.45$                                              |
| 19<br>plastering with cement mortar (1:4)<br>15 mm thick on brick work in super-slab<br>vide Tmp-15 item no-15<br>$6.01$<br>$Qty = 6.01 m^2 \times @ 151.15$ |                               |   |   |   | $858 = \infty$<br>$Rs = 3558.44$                            |
| 20<br>painting on parapet wall<br>painting two coats includes primer<br>Coats.                                                                               |                               |   |   |   |                                                             |
| vide Tmp-16 item no-16<br>$7.68$<br>$Qty = 7.68 m \times @ 127.03$                                                                                           |                               |   |   |   | $9746 = \infty$<br>$Rs = 975.59$<br>$Rs = 1314696 = \infty$ |
| Add 13% (GST + L-cess) =                                                                                                                                     |                               |   |   |   | $Rs 39441 = \infty$                                         |
| Less 10% as per agreement (-)                                                                                                                                |                               |   |   |   | $1354137 = \infty$<br>$133414 = \infty$                     |
| Less previous payment (-)                                                                                                                                    |                               |   |   |   | $1218723 = \infty$<br>$503047 = \infty$                     |
| Net payable                                                                                                                                                  |                               |   |   |   | $715676 = \infty$                                           |
| Cps seven lakh fifteen thousand<br>six hundred seventy six only.                                                                                             |                               |   |   |   |                                                             |

Executive Engineer  
R.W.D. Works Division  
BANKA-1

(Continuation)

C &amp; P

 Ritem  
05.04.21  
R.E

Jurnal

 05.04.21  
J.E

 29.06.21  
E.E