

1st on A/C Bill

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W — const. of road from Ramsumdan Ram House to Saket Bhugat Ke ghar					
Agency — Nitish Kumar Ray					
Agg. No — 110/2020-21					
Agg. Amount — 51,28,689.00 (maint + const)					
A. A. Amount (vide memo-660/19.6.20 (const + maint) — 58.507 lacs					
Date of Commencement — 26.12.2020					
Date of comp — 25.9.2021					
Date of Entry — 05.02.2021					
1) const. of reference & working Bench mark — do — all					
Qty = 0.835 Km					
2) const. of reference Pillars — do — all comp					
Qty = 0.835 Km					

Continuation

Abstract of cost

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Const. of reference & working benchmark					
QVTMBP (1) = 0.835 Km					
@ RS 5629.77/Km — RS 4701.00					
2) Const. of reference pillar					
QVTMBP (1) = 0.835 Km					
@ RS 2979.84/Km — RS 2488.00					
3) clearing & grubbing soil					
3) land — do — all					
QVTMBP (2) = 0.25 Hect					
@ RS 52970.34/Hect — RS 13243.00					
4) Plc & fixing typical mmbss in laboratory					
— do — all cap					
QVTMBP (2) = 2 Nos					
@ RS 12914.97/each — RS 25830.00					
5) Const. of Embankment					
1000m lead — do — all					
QVTMBP (2) = 219.375 m ³					
@ RS 190.07/m ³ — RS 41697.00					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6) Const. of Embankment					
100m Rad — do — all					
QVTMBP(2) = 511.875 m ³					
@ RS 153.78/m ³ —					RS 78716.00
7) Excavation for roadways					
in soil — do — all					
QVTMBP(3) = 109.59 m ³					
@ RS 75.57/m ³ —					RS 8282.00
8) Const. of ASD grading					
— do — all comp					
QVTMBP(3) = 62.63 m ³					
@ RS 3138.09/m ³ —					RS 196539.00
9/10) P/V, laying, spreading					
WBM B-3 — do — all					
QVTMBP(3) = 45.56 m ³					
@ RS 3767.40/m ³ —					RS 171643.00
10/14) Const. of PCR m/s grade					
— do — all					
QVTMBP(4) = 234 m ³					
@ RS 7203.09/m ³ —					RS 1685523.00
11/5) Const. of subgrade					
F/shoulder — do — all					
QVTMBP(4) = 124.80 m ³					
@ RS 191.76/m ³ —					RS 23932.00

Continuation

2252594.00

7
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
R.F. —					2252594.00
Add 124. GST —					270311.00
Add 14. L.W. —					22526.00
Total —					2545431.00
Less 104. below —					254543.00
Net —					2290888.00

25025000

Continuation