

MMUTSY (BRICS)
Schedule XIV Form No. 134

Murjiya Karneji Makhya Bindwara To Kothiye

Hajipur **DIVISION**
Package No - MMUTSY - NDB - BRRP - 162 Hajipur

Patchedhi Belser **SUB-DIVISION**

सिंह - Rajeev Kumar

MEASUREMENT BOOK

M.B. No - 2668

2nd c/o Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road -					
Package No -					
Agency -					
Agreement -					
Date of start -					
Date of comp -					
Detail Measurement:					

1 Const. of Cement
Concrete Pavement
M30
 $1 \times 10 \times 30 \text{ m} \times 3.75 \times .160 = 180$
 $1 \times 20 \times 36 \text{ m} \times 3.75 \times .160 = 360$
 $20 \times \frac{5.7+5+3.75}{3} \times .160 = 15.41$
 $= 555.41 \text{ m}^3$

R $\frac{2}{22/2/2021}$
J.E

2 Const. of Sub grade
and earthen shoulder
BT Part
 $2 \times 33 \times 30 \times .90 \times .075 = 134 \text{ m}^3$
 $2 \times 33 \times 30 \times .90 \times .200 = 356.4$
 CC Part
 $2 \times 33 \times 30 \times .65 \times .175 = 225.2$

Continuation = 815.62 m

Dong
26-02-21
AE

R $\frac{2}{26/2/2021}$
J.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BA	PS		4595726
13		Concrete			
16		Pavement			0/30
		555.04 m ³			side P-9
		@ 6895.56/m ³	PS		3829863
14		cont. of subgrade			
		and earthen			
		shoulder etc			
		815.62 m ³			side P-9
		@ 176.75/m ³	PS		144161 =
			PS		8569750 =

WST and Labour					
Cells - 13%					Adol = 114068 =
					PS = 9683818 =
Less 10% bed					PS = 968381.8
					PS = 8715436 =
Previous Pay -					PS = 4673853 =
					PS = 4041583 =

Dang
26.02.21

DE

26/2/2021
J.E

Material Statement

Material - 499.87 m³
S. sand - 249.93 m³

Earth - 815.62 m³

26/2/2021
J.E

Continuation