

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, कटिहार।**

पत्रांक :- 327

/कटिहार, दिनांक-25-02-2021

प्रेषक,

कार्यपालक अभियंता,
ग्रा0का0वि0, कटिहार।

सेवा में,

अपर-मुख्य-कार्यपालक-पदाधिकारी,
BRRDA, 3री मंजिल, भूमि विकास बैंक भवन,
बिहार, पटना।

विषय :- शीर्ष MMGSY (ST) योजनान्तर्गत निर्माण हेतु आवंटन की अधियाचना के संबंध में।
महाशय,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष MMGSY (ST) योजनान्तर्गत ग्रा0का0वि0, कार्य प्रमंडल, कटिहार द्वारा विहित प्रपत्र में अधियाचना तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अनु0:-यथोक्त।

विश्वासभाजन,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, कटिहार।

ज्ञापांक:- 327

/कटिहार, दिनांक-25-02-2021

प्रतिलिपि:- नोडल पदाधिकारी, MMGSY, ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, कटिहार।

Rural Works Department **MMGSY (ST) Allotment Requisition Format**

Name Of Division:- RWD KATHAR

Sl.No.	Name of Road	Name of Contractor	Administrative Sanction		Main Work Agreement Amount (in lacs)	Maint. Cost	Allotment Received	Total Expenditure	Value of Measurement	Current Demand	Remarks
			Length (in km)	Amount (in lacs)							
1	2	3	4	5	6	7	8	9		10	14
1	Khudra Teri Bhograj's Residence to Santhali Tola (ST)	M/S Y.P. Cons.	1.820	134.050	121.70	8.45	111.02691	109.84987	109.84987	0.00000	
2	Achok Yadav ke ghar to Santhali Tola	M/S Ganesha Construction	0.826	76.970	67.00	5.96	59.47387	59.47387	59.47387	0.00000	
3	Vishnudev ke ghar to Advastila Tola	Shikhar Kumar Singh	1.908	173.280	151.09	15.35	149.33701	148.96160	148.96160	0.00000	
4	PMGSY road Kateriya Azmat to Khwaratola	Lalan Singh	1.492	146.010	127.19	15.57	124.44395	124.44211	124.44211	0.00000	
5	Santhali Adda Tola to Maharaji	MD Mojammil Hussain	0.970	64.089	77.94	7.19	72.48835	72.11574	72.11574	0.00000	
6	Roniya to Gorihi Santhali Tola	Shankar sharan singh	1.052	94.880	74.09	9.60	71.56893	71.56893	71.56893	0.00000	
7	Parjeli Jhandi chowk adiwastila to Santhali tola	Shankar Suran Singh	1.000	93.570	78.74	9.33	74.33844	74.33844	74.33844	0.00000	
8	Sakrali Kuswaha tola to Adiwastila	Gauram Gyandha	1.060	104.840	81.72	10.78	76.60053	76.41846	76.41846	0.00000	
9	Pachima Milik Chowk to Adiwastila Tola	M/S Golden Company	3.382	315.230	241.53	32.76	232.64661	232.64661	232.64661	0.00000	
10	NH-31 Dadpur Musahani chowk to Pokhar Adiwasi Tola	M/S Golden Company	3.945	364.243	321.42	35.35	302.01748	301.98446	301.98446	0.00000	
11	Moti sah ke ghar to Gajiya Santhali	M/S Om Construction	1.532	138.520	108.77	13.42	104.05658	103.26854	103.26854	0.00000	
12	Dulan PMGSY Road Pakhar to Sohra	Ramesh Singh	0.306	24.804	20.40	0.66	19.10937	18.94706	18.94706	0.00000	
13	MAHINATHPUR VISHIABRIA PMGSY TO SRIKOL AADIWASI TOLA	Rajendra Prasad Peddar	1.531	128.317	88.68	12.09	84.26818	84.26647	84.26647	0.00000	
14	BAHULAL KE GHAR TO LULHI SANTHALI	Chandan Kumar Singh	0.215	16.032	13.20	0.04	13.19040	13.13709	13.13709	0.00000	
15	DARMAHI MADHYA VIDYALAYA TO DARMABI DAKSHIN TOLA	Vivek Kumar	0.119	9.049	7.42	0.02	7.40482	7.40445	7.40445	0.00000	
16	BHARASIYA POKHAR KEPAS TO SINGLE AADIWASI TOLA	Ravindra Kumar Ray	0.284	22.709	17.57	0.05	14.65047	14.65047	14.65047	0.00000	
17	Imali chowk to Kuswaha tola	Rajesh Kumar	1.452	125.530	100.31	10.41	98.07276	97.80295	97.80295	0.00000	
18	Futani Hathiya Bharsiya To Munda Tola	Satyendra Singh	0.830	58.280	48.93	2.31	42.34144	41.74801	41.74801	0.00000	
19	Kuswaha Tola to Adiwasi Tola	M/S Sri Ganesha Construction	0.750	50.782	41.57630	2.32	40.18190	40.17996	40.17996	0.00000	
20	NH-31 (Laliya PMGSY Road) to Hija Milik Santhali Tola	MD. Mojammil Hussain	3.025	207.47500	172.86813	9.43004	172.86450	159.44910	159.44910	0.00000	
21	Santhibari to Nariyal Bari	MD. Mojammil Hussain	2.225	154.39100	125.21136	6.30779	100.00000	100.00000	120.48323	20.48323	
22	Near Mohammad Nagar Kabristan to Adwasi Kauasakol	MD. Mojammil Hussain	1.130	78.82500	66.44798	2.92488	66.43838	64.00143	64.00143	0.00000	
23	T 01 to mandir Tola	Smeriti Construction	1.285	86.49000	72.26992	3.64203	35.00000	35.00000	35.00000	0.00000	
24	Babhan to Babhani Mushari	Alok Raj	1.065	74.51200	61.78549	3.80020	61.75000	60.72122	60.72122	0.00000	
25	Katihar Maniya road Munda sah ke ghar to balluwarahi	Alok Raj	1.220	85.86000	71.39122	3.63805	35.00000	35.00000	66.57374	0.00000	
26	Chandwa Chowk To Chandwa (Yadav Tola) Kiara Santhale Tola	Brigade Construction	2.735	214.38000	182.72123	5.97014	113.08849	107.66699	107.66699	0.00000	
27	Chulhai Mandai Churamli to Santhali Motigachh Tola	Lalan Singh	2.520	170.02500	141.87818	7.89878	141.87000	141.61387	141.61387	0.00000	
28	Sahariya Masjid ke boud to Kawahiya banikol	Pankaj Kumar Singh	1.750	127.22000	106.53943	5.38790	42.61577	42.61577	42.61577	0.00000	

SLNo.	Name of Road	Name of Contractor	Administrative Sanction		Main Work Agreement Amount (in lacs)	Maint. Cost	Allotment Received	Total Expenditure	Value of Measurement	Current Demand	Remarks
			Length (in km)	Amount (in lacs)							
1	2	3	4	5	6	7	8	9		10	14
29	Dom Tola To Manjha Diyara Tola	M/S Pratibha Construction	0.890	62.10500	52.16850	2.90781	52.16850	52.12446	52.12446	0.00000	
30	Santhali Tola To Sahji Faras Tola	Sanjay Kumar	1.270	85.41000	71.33526	3.88342	71.33410	70.12305	70.12305	0.00000	
31	Katihar Maniya Road Musha Sah ke Char To Pipra	Manish Kumar Yadav	0.415	28.57500	26.59489	0.91347	26.15923	26.15923	26.22526	0.00000	
32	Puran Chowk to Maharaajitola	Dilip Kumar Munka	1.695	118.32700	98.39462	5.06532	95.09436	95.09436	95.09436	0.00000	
33	Adgama Masjid to Mushari tola Ward-4	Neha Enterprises	1.080	73.01800	60.94122	3.37675	60.94048	60.71030	60.71030	0.00000	
34	Bastoul Maniya Pul To Budhiya Tikkar (Santhali)	M/S Sri Ganesh Construction	0.885	58.87800	49.03493	2.83804	47.00000	22.74687	22.74687	0.00000	
35	T 01 to Sonapur	Narsingh Kumar Yadav	1.000	82.99300	63.93331	8.81274	43.85116	43.85116	51.36559	0.00000	
36	Bereta Chowk to Patwar Tola	Saket Sourav	1.600	128.20800	118.81061	14.41161	44.82228	44.82228	57.68431	0.00000	
37	Devi Poddar Ke Kamat To Kodarkatta Aadiwasi Tola	M/S Pratibha Construction	3.035	220.76900	211.75641	21.73539	0.00000	0.00000	49.40310	0.00000	
38	Khaira Gumbi to Chikni Ghat	Md. Ashik Khan	1.500	86.98400	77.01495	9.23307	0.00000	0.00000	62.70030	0.00000	
39	Tarini Choudhary House to Mahadalin tola	Alok Bihari	0.500	39.81700	35.94688	3.25789	0.00000	0.00000	0.00000	0.00000	
40	Chandpur Chowk to Miliki tola	Mithun Kumar	0.800	65.48700	60.33762	5.27516	0.00000	0.00000	15.27735	15.27735	
		Total :-	55.699	4390.95400	3716.65858	321.56743	2907.21525	2854.89938	3054.78039	35.76058	

Used
29/12/21
Divisional Accounts Officer
RWD, works Division Katihar

29/12/21
Executive Engineer
RWD, works Division Katihar
10-5-22

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)

Form of Utilisation Certificate upto the month of Feb, 2021.

MMGSY (ST) PROGRAMME FUND

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural roads under MMGSY (New) (ST)	Letter No. 07 dt. 28.03.14	15.00000	Certified that out of Rs. 2907.21525 lacs received upto the year-2020-21 in favour of Ex. Engineer, RWD, Katihar a sum of Rs. 2854.89938 lacs has been utilized for the purpose of MMGSY rural roads Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 52.31587 lacs remaining unutilized at the end of the period under.
		Letter No. 36 dt. 08.08.14	17.70000	
		Letter No. 43 dt. 10.09.14	37.77401	
		Letter No. 46 dt. 19.09.14	4.70303	
		Letter No. 69 dt. 10.12.14	39.30000	
		Letter No. 20 dt. 11.06.15	130.00000	
		Letter No. 48 dt. 02.09.15	41.65529	
		Letter No. 52 dt. 24.09.15	6.08109	
		Letter No. 69 dt. 11.12.15	18.93808	
		Letter No. 73 dt. 22.12.15	38.88489	
		Letter No. 77 dt. 23.12.15	35.71453	
		Letter No. 84 dt. 08.01.16	91.83735	
		Letter No. 87 dt. 19.01.16	30.52753	
		Letter No. 96 dt. 04.02.16	114.85588	
		Letter No. 112 dt. 02.03.16	33.89607	
		Letter No. 113 dt. 04.03.16	65.68677	
		Letter No. 117 dt. 14.03.16	102.58684	
		Letter No. 130 dt. 20.05.16	43.42949	
		Letter No. 136 dt. 02.06.16	219.28619	
		Letter No. 147 dt. 18.07.16	25.39260	
		Letter No. 158 dt. 17.08.16	36.38572	
		Letter No. 184 dt. 31.10.16	6.85230	
		Letter No. 187 dt. 14.11.16	37.95272	
		Letter No. 202 dt. 30.12.16	4.70521	
		Letter No. 46 dt. 30.03.17	63.14525	
		Letter No. 108 dt. 31.08.17	35.12955	
		Letter No. 189 dt. 18.10.17	54.40912	
		Letter No. 09 dt. 11.01.18	9.74881	
		Letter No. 17 dt. 29.01.18	134.42528	
		Letter No. 103 dt. 16.05.18	67.22238	
		Letter No. 134 dt. 13.06.18	26.51419	
		Letter No. 171 dt. 24.07.18	64.78150	
		Letter No. 228 dt. 03.10.18	19.22033	
		Letter No. 239 dt. 12.10.18	6.77492	
		Letter No. 43 dt. 28.03.19	153.39571	
		Letter No. 68 dt. 30.04.19	188.00000	
		Letter No. 82 dt. 03.07.19	20.00000	
		Letter No. 116 dt. 25.09.19	162.84674	
		Letter No. 131 dt. 24.10.19	221.78782	
		Letter No. 018 dt. 27.01.20	92.17648	
		Letter No. 035 dt. 18.02.20	41.52635	
		Letter No. 046 dt. 03.03.20	61.27819	
		Letter No. 056 dt. 16.03.20	39.35785	
		Letter No. 067 dt. 24.03.20	86.72000	
		Letter No. 096 dt. 03.06.20	39.03581	
		Letter No. 112 dt. 13.07.20	58.21744	
		Letter No. 131 dt. 26.08.20	14.81086	
		Letter No. 188 dt. 01.12.20	47.54508	
		Total :-	2907.21525	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.

- iv. Measurements have been recorded in the MBs and test check conducted by the Assistant.
 - v. All other codal formalities have been observed.
3. Physical Progress achieved :-
- i. Construction of Road Works.
 - ii. Construction of CD Works.

23/2/21

D.A.O.

R.W.D. (W) Division, Katihar.

23/2/21
Executive Engineer,

RWD (W) Division, Katihar.