

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road					
from PMWSY 83 to Dhanik's Tola					
under MMWSY					
Agency- Ramesh Kumar					
At- New Chandmari Motibari					
Agreement No- 105BD/2020-21					
Agreement Value-					
Date of start- 03/06/2020					
Date of Completion- 02/06/2021					

Revised Entry

- ① Constn of benchmark- 1.690km
 ② Constn of Ref Pillar- 1.690km


③ Provn and fixing MMWSY
 informatory sign board- 2 Nos


④ Clearing and grubbing
 road land


2	X	10 X 30 X 1.50 =	900.00M
2	X	10 X 30 X 1.50 =	900.00M
2	X	10 X 30 X 1.50 =	900.00M
2	X	10 X 30 X 1.50 =	900.00M
2	X	10 X 30 X 1.50 =	900.00M
2	X	6 X 30 X 1.50 =	540.00M
2	X	1 X 10 X 1.50 =	30.00M
			5070.00M
			= 0.507 hect

[Signature]
 5.7.2020
 J.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16) S/F/FMSD bar in (103) sub-structure					
8-DIMB/b = 4.830MT					
R. 53364.98/MT R-2, 57,753.36					
R. 50,87,065.26					
Less 0.11% below -) R- 5596.26					
R. 50,81,469.20					


 28.12.2020
 S.E


 28/12/20


 28/12/20

Materials Statement

(i) Soil - 4319.10M

(ii) Metal - 966.86M

(iii) Chips - 71.52M

(iv) Savel - 450.13M

C.E.-03 Patna (Bihar) Letter No. 531 /Dated 28/5/2020

S.B.D. No. :- 10530/2020-21

Name Of Contractor – **Ramesh Kumar.**
At- New Chandmari, P.S.- Motihari
Dist- East Champaran.

Name of Work – **MMGSY-NDB-BRRP-177-MOTIHARI Under**
MMGSY-NDB-(BRICS)

Construction Cost – **Rs. 68896779.00 (Six Crore eighty eight lakh**
nintysix thousand seven hundred seventy nine only)

Maintenance Cost – **Rs. 5918688.00 (Fifty nine lakh eighteen**
thousand six hundred eighty eight only)

Agreement Value – **Rs. 74815467.00 (Seven Crore forty eight lakh**
fifteen thousand four hundred sixty seven only)

Performance Security..... Emp - 1496400
APS - 22600
Total - 1519000

Rate – **0.11% Below**

Date of Work Order-..... 03/06/2020

Item of Work- **1 to 398** (12) Twelve months

Contract Date of Completion-..... 02/06/2021

Handwritten signature

Executive Engineer
R.W.D. (W) Division
Motihari
3/6/2020
28/5/20



Latitude: 26.547451
Longitude: 84.805254
Elevation: 12.88 m
Accuracy: 6.4 m
Time: 12-25-2020 13:40
Note: pngsy 83 to dhanaki hola

मुख्यमंत्री ग्राम संपर्क योजना (NDB-BRICS)

सड़क-PMGSY 83 से धनिकी टोला-

कुल लम्बाई- 1.690 अनु लागत राशि 109.174 लाख
5 वर्ष तक सामान्य अनुरक्षण की लागत 9.90 लाख

आरंभ-03/06/2020

पूर्ण-01/06/2021

कार्य अनुरक्षण पाँच वर्ष

संवेदक-में रमेश कुमार. यू चाँदमारी मोतिहारी

कार्य निष्पादन द्वारा ग्रामीण कार्य विभाग कार्य प्रमण्डल मोतिहारी, बिहार सरकार

बिहार सरकार

मुख्यमंत्री ग्राम संपर्क योजना (NDB-BRIGS)



सड़क - PMGSY 83 से धार्मिक टोला -


कुल लम्बाई - 1.610 कि.मी. की टी. सड़क 1.32 कि.मी. सिमेंट केक्रीट सड़क 0.370 कि.मी.

पुलिया:- 03

नगर रपटे

नगर

सड़क पेवेमेंट का विवरण



बेंचाल का सिमेंटी कार्य - धान की

पानी डालकर रोता से ठंढाया हुआ, एक के समतुल्य

हल्का सा ठंढा, धान की, एक के समतुल्य

पानी डालकर रोता से ठंढाया हुआ, धान की, एक के समतुल्य

सुरमा धान की, धान की, एक के समतुल्य

मिट्टी का बाली की रोता (जोबल) धान की, एक के समतुल्य

पत्थर का धान धान की, एक के समतुल्य

मिट्टीकृत धान का 2 धान में W.O.M. (प्रत्येक धान 2.5 6 M. सेना धान की, प्रत्येक धान

अलग - अलग मिट्टी के जरूरी धान की, एक के समतुल्य

मिट्टी धान की मिट्टी रोता से ठंढाया हुआ धान का धान का धान का

सुरमा धान की जरूरी धान की

डालीकृत धान धान की, एक के समतुल्य

धान का धान धान की, एक के समतुल्य

कारपेट धान की, एक के समतुल्य

विशेष धान की, एक के समतुल्य