

Amit Singh.

1050657(56)

Schedule XLV-Form No. 134

Jagda to Kausnagar Via Chaudharna Road.

014701 812 193713 812 5440517 42991 **DIVISION**

014701 812 193713 812 3794 5440517 **SUB-DIVISION**

21079312

2260

MEASUREMENT BOOK

Amit Singh

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd. on A/C Bill.				
	Abstract of cost.				
N/W:-	const. of Rd. from Dargha to				
	Gaus Nagar via Chautharana				
	under M.M.L.S.Y. (SC).				
N/A:-	Sri Amit Kumar Singh.				
Agd. NO:-	17 S.B.D/2021.				
Date of start-	29.6.20.				
Date of completion-	28.6.21.				
① Dismantling of bricks/					
tiles work - do - E.I.					
Qty. vide T.M.B.P. NO. - (8)					
122.24 m ³ ER 231 = 77/m ³ RS. 28332 =					

② P.V. setting out Pillars -					
- do - do - E.I.					
Qty. vide T.M.B.P. NO. - (8)					
21 Nos ER 2346 = 09/each - RS. 49268 =					
③ clearing or grubbing Rd.					
land - do - do - E.I.					
Qty. vide T.M.B.P. NO. - (8)					
0.932 Hec. ER 51133 = 76/Hec - RS. 47657 =					
④ Dismantling of stone -					
- do - do - E.I.					
Qty. vide T.M.B.P. NO. - (8)					
2.93 m ³ ER 406 = 83/m ³ - RS. 1192 =					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P.-R8.1	3374033 = 10
(16) P.V. land - shouldering -					
- do - do - B.I.					
Qty. Nick T.M.B.P. NO - (14)					
1100.00 m ² @ R 4.23 = 67/m ² - R8.466037 = 10					
				R8.13840,070 = 10	
Add. - C.S.T. + L.C. $\frac{13\frac{1}{2}}{100}$ (+) R 17,99,209 = 10					
				R8.1,56,39,279 = 10	
Less - Less Previous Payment					
Nick T.M.B.P. NO - (10) - R8.11188718 = 10					
				R8.4456561 = 00	
				13.2121	
				STET	