



**Sch. XLV-Form No. 134**

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Section A/B/C					
N/W - Const' of un-reinforced C. e. gared					
Kharapur Sadipur road to Tengraha Yadav Tola					
Agency - Md Samiul alam					
Ap - No. 40 SBD/20-21					
Date of Mts. - 19/2/21					
Details					
1. Const' of un-reinforced C. e. gared					
-- do -- all comp. b					
19.00 x $\frac{5.0 + 3.75}{2} \times 0.160$					
					= 13.30
5 x 30.0 x 3.75 x 0.160 = 90.00					
5 x 30.00 x 3.75 x 0.160 = 90.00					
1 x 36.40 x 3.75 x 0.160 = 21.55					
					$214.85 \text{ m}^3$

## Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2. Cons. of embankment with appmate. -					
R.H.S.					
	5 x 30.00 x $\frac{0.50 + 1.40}{2} \times 0.60$				= 85.50
	5 x 30.00 x $\frac{0.50 + 1.40}{2} \times 0.60$				= 85.50
	1 x 55.0 x $\frac{0.60 + 1.40}{2} \times 0.60$				= 33.40
R.H.S.					
	5 x 30.00 x $\frac{0.50 + 1.40}{2} \times 0.60$				= 85.50
	5 x 30.0 x $\frac{0.60 + 1.40}{2} \times 0.60$				= 90.40
	1 x 55.0 x $\frac{0.50 + 1.40}{2} \times 0.60$				= 31.35
					410.85 m <sup>3</sup>
	  				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abs tract of Coast					
1. Const' of.					
(i) Workers B.n -					
0.355 Km - P-1					
@ Rs. 3230.09/Km - Rs. 1147=0					
(ii) Refle pillars					
0.385 Km - P-1					
@ Rs. 1512.32/Km - Rs. 537=0					
2. Cleaning & Grabbing					
0.18 Hec - P-1					
@ Rs. 51133.75/Hec. - Rs. 9204=0					
3. Const' of embank-					
ment with - - .					
410.85 m <sup>3</sup> - P-7					
@ Rs. 185.97/m <sup>3</sup> - Rs. 76406=0					
4. E/W. in bore cutts..					
37.27 m <sup>3</sup> - P-2					
@ Rs. 126.24/m <sup>3</sup> - Rs. 4707=0					
5. Const' & form.					
Rs B- - -					
34.87 m <sup>3</sup> - P-2					
@ Rs. 2257.29/m <sup>3</sup> - Rs. 78014=0					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6. Carpet" of 3/11 Gr. II with screening - .					
100.84 m <sup>3</sup> - p - 3					
@ Rs. 3055.58/m <sup>3</sup> - Rs. 308125 = w					
7. Carpet" of 4m - green- forced C.C. 9000 ft - .					
214.85 m <sup>3</sup> - p - 6					
@ Rs. 5944.72/m <sup>3</sup> - Rs. 1277236 = w					
8. E/W excavation in found. - .					
67.50 m <sup>3</sup> - p - 4					
@ Rs. 267.32/m <sup>3</sup> - Rs. 18179 = w					
9. Poor 100A B/F/S - . in found. - .					
45.00 m <sup>3</sup> - p - 4					
@ Rs. 254.84/m <sup>3</sup> - Rs. 11468 = w					
10. Poor P.ee. M <sub>15</sub> in found. - .					
6.75 m <sup>3</sup> - p - 4					
@ Rs. 4634.89/m <sup>3</sup> - Rs. 31285 = w					
11. Poor. 100A P/W in (1:4) in found. - .					
65.26 m <sup>3</sup> - p - 4					
@ Rs. 5583.45/m <sup>3</sup> - Rs. 364376 = w					
12. Poor. P.ee. M <sub>20</sub> - .					
1.50 m <sup>3</sup> - p - 4					
@ Rs. 5463.76/m <sup>3</sup> - Rs. 8195 = w					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12. Weep holes -					
50 nos - 8 - 5					
@ Rs. 117.61/E					Rs. 5881 = w
13. Plastering -					
C.M (1:4) ---					
133.50 m <sup>2</sup> - 8 - 5					
@ Rs. 145.45/m <sup>2</sup>					Rs. 19418 = w
14. Sipn Board					
2 Nos - 8 + 3					
@ Rs. 10438.45/E					Rs. 20877 = w
					Rs. 2235055 = u
Add -					
GST + & Cess					
13% (+) Rs. 290557 = 00					
Rs. 25,25,612 = 00					
Less -					
13.79% (-) Rs. 348282 = 00					
Rs. 21,77,330 = 00					
313121					
J.E					