

प्रमाणित किया जाता है कि इस का
पुनरीका के मशीन-रेखरे कुल
100 (एक सौ) एरर है निचे की
छिओके कुमा, एररपड-छामियता
आम/प कार्य विभाग, कार्य एरर
एररपड, एररपड के काम निगति
किया जाता है।

9/12/20

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य एररपड, बिहार शरीफ

9/12/20

Sch, XLV-Form No. 134

विहारखालीपु

DIVISION

एररपड

SUB-DIVISION

Measurement Book

No. 2956

Name of Officer

एररपड कुमा

एररपड, एररपड, एररपड

Date of first entry

Date of last entry

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

To. and date of agreement -

These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 st	on A/c	Sill		
Name of work:- Const ⁿ of road from					
mandir ke nikat to Maglanichok					
Agency:- Mukesh Kumar					
Hawarpura, Rahui, Nalanda					
Block- Samnera					
Agreement No. - SBD-25/2020-21					
Work started date - 24-08-2020					
Date of completion - 23-02-2021					
Actual date of completion -					
① Providing & fixing working					
bench mark pillars along all					
Complete					
0.250 km					
② cleaning and grubbing road					
(and by manual means)					
do do all Complete					
1x10x5.10 =					51.00
5x15x4.600 =					345.00
9x15x4.70 =					634.500
2x15x4.50 =					135.00
					1165.500 m ³
=					0.117 Ha

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
① Providing and fixing of working benchmark pillars do-do all complete					
0.25 km vide MB Pg No.-①					
@ Rs 13258 = 13/km — Rs 3315 = 00					
② Clearing and grubbing road land (By manual means) do-do all complete					
0.117 Ha vide MB Pg No.-①					
@ Rs 52970 = 33/Ha — Rs 6198 = 00					
③ Excavation for roadway in soil using manual means for box cutting do-do all complete					
17.500 m ³ vide MB Pg No.-②					
@ Rs 76 = 16/m ³ — Rs 1333 = 00					
④ Const ⁿ of embankment with material obtained from borrow pits with a lift upto 1.5m, a lead upto 1000m lead do-do all complete					
108.090 m ³ vide MB Pg No.-⑦					
@ Rs 222 = 61/m ³ — Rs 24062 = 00					
⑤ Const ⁿ of embankment with material obtained from borrow pits with a lift upto 1.5m, a lead upto 100m do-do all complete					

Continuation

Rs 34908=00

Material Statement

- | | |
|----------------|------------------------|
| ① Earthwork - | 875.933 m ³ |
| ② Subgrade - | 374.411 m ³ |
| ③ G.S.B - | 65.79 m ³ |
| ④ Local Sand - | 16.46 m ³ |

- | | | |
|-----|-------------|-----------------------|
| (5) | W.B.Mgr. II | 86.06 m ³ |
| (6) | Moorum | 17.08 m ³ |
| (7) | Stone clips | 137.54 m ³ |
| (8) | Sand | 68.77 m ³ |

Continuation