## कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमण्डल दरमंगा—2

पत्रांक 370 अनुक

दिनांक 01-03-2=3/

प्रेषक.

कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्र0, दरभंगा—2

सेवा में.

सचिव-सह-सशक्त पदाधिकारी, ब्राडा-सह-अतिरिक्त मुख्य कार्यपालक पदा0, ब्राडा पटना।

विषय:- शीर्ष मुख्यमंत्री ग्राम सम्पर्क (S.C) योजना अन्तर्गत राशि की अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष मुख्यमंत्री ग्राम सम्पर्क (S.C) योजना अन्तर्गत राशि की मॉग हेतु अधियाचना अंकित मापीपुस्त के अनुसार विहित प्रपत्र में तैयार कर समर्पित की जा रही है।

अतः श्रीमान् से अनुरोध है कि तत्काल मो0— 151.49489 लाख (कुल एक करोड़ एकावन लाख उनचाह हजार चार सौ नवासी) मात्र रूपये का आवंटन उपलब्ध कराने की कृपा की जाय, ताकि संवेदकों को भुगतान किया जा सके। अनु0:—विहित प्रपत्र संलग्न।

Divisional Accounts Officer
R.W.D. Works Division
Darbhanga-2

विश्वासभाजन

कार्यपालक अभियंता, ग्रामीण कार्य विभाग,

कार्य प्रमण्डल, दरमंगा-2

## कार्य प्रमण्डल का नाम:-ग्रामीण कार्य विभाग, कार्य प्रमंडल दरमंगा-2 कार्य अंचल का नाम:- ग्रामीण कार्य विभाग, कार्य अंचल दरमंगा।

योजना शीर्ष :- मुख्यमंत्री गाम सम्पर्क योजना (न्य० एस०सी०)

S. No	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received	Total Expenditure as	Value of Measurment	Curent Demand	Remarks
				Length (in Km)	Amount (in lacs)	Main Work	Ment. Cost	(in Lacs)	per MIS	(In Lacs)	(in lacs) (11-9)	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2016-17	Purwari Masjid Dhobi tol to Laheri Bazar	एस०वाई०भी० कन्स० प्राठलि०	0.510	35.631	28.91640	1.303480	13.14643	13.14643	17.43558	4.28915	कार्य पूर्ण।
2	2019-20	Dhoghara PWD Road to Basant South Tola.	राजीव रंजन	2.175	166.570	136.93300	23.48395	31.19026	31.19026	64.87428	33.68402	पी0सी0सी0 कार्य प्रगति पर।
3	2017-18	PWD Road Aaya Baghaul to Baghaul Sailesh Asthan.	राजीव रंजन	1.025	68.730	56.15281	3.66999	38.07416	38.07416	51.82980	13.75564	पीठसीठसीठ कार्य प्रगति पर।
4	2019-20	PMGSY Jahangir Tola Chouk to Sahni Tola.	मो0 सौकत अली	1.970	154.460	127.51054	20.49982	37.97963	37.97963	54.2566	16.27698	पीठसीठसीठ कार्य प्रगति पर।
5	2019_20	Hanuman Nagar PWD Road Middle School to Baghant Sima Banghat tak	श्री उग्रनाथ प्रसाद	0.680	53.255	41.13010	5.77021	0.00000	0.00000	9.87549	9.87549	जीवएसववीव कार्य प्रगति पर
5	2019-20	Pandaul Yadav Tola to Mushari Tola Via Middle School.	श्री आषिश यादव	1.930	163.660	141.36193	20.64526	0.00000	0.00000	65.41623	65.41623	PCC कार्य प्रगति पर।
-	2010-20	Manigachhi Benipur Road to Makranda Chanaur Hanuman	मो० अरसद जमाल	0.595	48.866	41.15712	3.64152	0.00000	0.00000	8.19738	8.19738	जी <b>०एस०वी० कार्य प्रग</b> ि पर
T											151.49489	
T		Total = कुल अघियाचित राशि 151.49489 लाख मात्र।							लाख मात्र।			

Divisional Accounts Officer

R. W.D. W. D. Works Division Darbhanga-2

Darbhanga-2

Executive engineer

R.W. D. Works Division Darbhanga-2

## FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)

Form of Utilisation Certificate up to the month of Feb -2021

M.M.G.S.Y. S.C (New) Yojna Year 2020-21

PIU.....

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Particulars
1	Construction of Rural roads under MMGSY. S.C (New)	Additional CEO-cum- Secretary BRRDA, Patna. CFMS Lt No-29 we dt01.03.2021	7386.89384	Certified that out of Rs 7386.89384 Lakh received up to years-2020-21 in favour of Ex. Engineer RWD Bihar work division Darbhanga-2 a sum of Rs 7372.23477 Lakh has been utilized for the purpose of MMGSY (S.C) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 14.65907 Lakh remaining unutilized at the end of the period under.
	Total		7386.89384	

2. Certified that I have satisfied myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

## Kind of Checks exercised :-

- i. Works haves been supervised by Executive Engineer/ Superintending Engineer.
- ii. Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- iii. Constructions materials have tested.
- iv. Measurements have been recorded in the MBs and test check conduction by the Assistant Engineer/ Executive Engineer
- v. All other codal formalities have been observed.
- 3. Physical Progress achieved :
  - i. Construction of Road Works.
  - ii. Construction of CD Works.

PR.W.D. Works Division
Darbhanga-2

Executive engineer,

R.W.D. Works Division

Darbhanga-2