

LO27 TO PHULWARIYA TELI TOLR

Schedule XLV-Form No. 134

MANJU DEVI

DIVISION

SUB-DIVISION

MMG SY-S.C

MEASUREMENT BOOK

MB-NO-445

Est on A/C bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- 6027 To phulwariga Teli talu.					
Under- MMGSY (SC)					
Agency- Manju Devi					
Agreement NO- 07/S.B.D. MMGSY (SC) 2020-21					
Date of Commencement- 12-9-2020					
Date of Completion- 11-06-2021					
Agreement Value- 5090337.00					
Cons. Cast- 4600166.90					
Main. Cast- 490171.00					

Record entry					
1	Construction of reference				
	Working Bench mark K=100				
	do do all comp.				
	0.720 K.M.				
2	Construction of reference pillar				
	Burjee = 2900				
	do do all comp.				
	0.720 K.M.				
3	Clearing and grubbing				
	road land				
	do do all comp.				
	200 x 1000 x 30M x 1.50M = 900.00m ²				
	200 x 1000 x 30M x 1.50M = 900.00m ²				
	200 x 400 x 30M x 1.50M = 360.00m ²				
	2160.00m ²				

Placed under
 the

Continuation 0.21 Hectare.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			D.F. Rf	26	47 893=00
10% providing for masonry work					
masonry sign board					
do do do				211 cm.	
Plaster masonry (8)					
2.0000 @ Rf 12466.47/10 Rf					24 933=00
			Rf	267	2826=00
Less of agreement to 0.05%					13 36=00
below			Rf	267	1490=00
Add GST 12%			Rf	320	579=00
Add cess 1%			Rf	26	715=00
Add S.F.			Rf	376	59=00
			Rf	3056	443=00
Less previous bill payment (8)			Rf	213	9510=00
			Rf	916	933=00
<i>C & P</i>					
<i>05/08/21</i>					
<i>3/5/2021</i>					
<i>J.F.</i>					

Continuation