

MIRGANDJ LUHSI TO BALAHATA

Schedule XLV-Form No. 134

MITHLESH KUMAR RAI DIVISION

SUB-DIVISION

MMGSY-S.C

MEASUREMENT BOOK

MB-No-442

1st on A/c Bill

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Mangamp Leschi to Balahanga Road under murey (SC)					
Agency - M/ Mithlesh Kumar Singh					
Agreement No. 22/8130 Murey SC 20-21					
Date of Commencement - 12.09.2020					
Date of Completion - 11.09.2021					
Length - 0.840 km					
Estimated cost Rs. 61.00 Lacs.					
Agreement value Rs. - 59877442/-					
1. Construction of Benchmarks.					
1 No x 0.84 km - 0.84 km.					
2. Construction of reference pillar					
1 No x 0.840 km - 0.840 km.					
3. clearing and grubbing.					
2 No x 28 No x 30.6 m x 1.50 m = 2520.00 m ²					
0.25 Hec					
4. Construction of embankment.					
2 No x 28 No x 30.6 m x $\frac{1.50 + 1.125}{2}$ x 0.500 m = 1102.50 m ²					
1000 M Load.					
1102.50 m ² x 30% = 330.75 m ² - A					
1102.50 m ² x 70% = 771.75 m ² - B					

Thel Kumar

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B-F-R.		2193327-
Head Bagmory Pees (F)					
01/03/2021 J.C.			11/3/21 RB		
C & L 01/03/2021 0-0			11/3/21 RB		
Statement of one end.					
E/w - 1102.50 m ³ .					
Stone metal - 500.86 m ³ .					
Crushed Sand/Screening - 112.75 m ³ .					
Screening - 60.0 m ³ .					
01/03/2021 J.C.			11/3/21 RB		

Continuation