

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
	1st on Alc Bil)				
Ch. H. :-	M4 GSV (ST)				
N/Work :-	Banka Jamdaha Road to				
	Santhal Pargana - Nimatgar				
Agency :-	Santosh Kumar Singh				
Agg. No :-	2506/2020 31 SBD of 2020-21				
D/Commencement :-	28-06-2020				
D/Completion :-	24-06-2021				

Executive Engineer
R.W.D. Works Division

Referred to the					
1) Providing and fixing					
bench mark Piliars - Etc 7 Nos.					
2) clearing and grubbing					
road land — ETC					
1 x 30 x	8.00	6.50	$\frac{8.00 \times 6.50}{2} =$		217.50 m ²
10 x 30 x	6.50		$=$		1950.00 m ²
10 x 30 x	6.50		$=$		1950.00 m ²
10 x 30 x	6.50		$=$		1950.00 m ²
10 x 30 x	6.50		$=$		1950.00 m ²
5 x 30 x	6.50		$=$		975.00 m ²
					8992.50 m ²
					20.899250

(Continuation)

Rs. 3744678.00

16/15 Providing, laying

WBM gr-III --- etc

Qty VTM B.P.N - 7, S.N - 17

196.48 m³ @ Rs. 2998.41 = 589128.00

17/10 Providing and applying

WBM gr-III --- etc

Qty V.T.M.B P.N. - 7, S.N. - 18

192.14 m³ @ Rs. 2998.41 = 576114.00

18/16 Cons. of un-reinforced
Plain Cement-Concrete

farement --- etc

Qty V.T.M.B P.N - 8, S.N - 19

197.12 m³ @ Rs. 5916.62 = 1166284.00

Rs. 6076204.00

Add: - GST @ 12% Rs. 729144.00

Add: - L. Cess @ 1% Rs. 60762.00

Rs. 6866110.00

Less: - 10% below as

per agreement/- Rs. 686611.00

B. 6179499.00

Prithvi
20.02.2021
A.E

20/02/2021
J.E

20/03/21

(Continuation)

Executive Engineer
R.W.D. Works Division
BANKA-1

20/13