

AGREEMENT NO:-(1)
08/MR 3054/MBD/2020-21

Schedule XLV-Form No. 134

NAME OF WORK:- KURURBAGHI CHOWK TO BADIGACH

H MAUREGA BHAWAN TAK

RWD(WD) KISHANUGAUJ-2 DIVISION

THAKURGUAJ SUB-DIVISION

MB NO:-1665

MEASUREMENT BOOK

NAME OF AGENCY:- KUNDAN KUMAR

1st on A/c bill

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
i) N/W— M/R works of Road					
from Kukkurbaghi					
Chowk to Badigachh					
Manrega Bhawan tak —					
under Thakurganj					
Block of Kishanganj					
Distret by MR-3054.					
ii) Agency — Sri Kundan Kumar					
iii) Agreement No — 08/MR-3054/					
MBD/2020-21					

(iv) Date of start — 19-09-20

(v) Date of completion — 18-06-21

— X —

Record Entry

(1/i) Clearing & Grubbing

road land all comp.

$$2 \times 450.0 \times 1.00 = 900.0$$

ie, 0.09 M²

(2/fg) Providing and fixing

of typical MMGSy

informalory & maintenance

signboard with logo

all comp.

2 Nos.

Continuation

25/09/20
#F

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>ABSTRACT OF COST</u>				
(1/1)	clearing & grubbing				
	road land all comp.				
	vide TMA Page No-(1)				
	item No-1/1				
	0.09 M ²				
	@ Rs. 51,133 = 76				
	Per M ² — Rs. 4602 = 00				
(2/2)	Excavation for road				
	way in soil using manual				
	means — do — do — all comp.				
	vide TMA Page No-(2)				
	item No-1/2				

106.31 M ³ @ Rs. 74.16					
Per M ³ — Rs. 7884 = 00					
(3/3) Const. of subgrade and					
earth shoulders with					
approx material all comp.					
vide TMA Page No-(9)					
item No-4/3					
729.0 M ³					
@ Rs. 176.86/M ³ — Rs. 1,28,931 = 00					
(4/4) Const of granular sub					
base by providing well					
graded material — do —					
do — all comp.					
vide TMA Page No-(3)					

Continuation

item No-1/4

98.213 M³ @ Rs. 1390.47Per M³ — Rs. 1,36,562

C.O. Rs. 2,77,979 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF—Rs. 2,77,979=00
(5/5) Providing, laying, spreading and compacting stone aggregates of specific sizes to WPM 92111 all comp.					
					vide TMB Page No-4
					item No - 1/5
					35.438 M ³
					@ Rs. 4614.67
					Per M ³ — Rs. 1,63,535=00
(6/6) Providing and applying primer coat with bitumen emulsion (SS-1) all					
					Comp.
					vide TMB Page No-5
					item No - 1/6
					472.50 M ²
					@ Rs. 43.74/M ² — Rs. 20,667=00
(7/7) Providing and applying tack coat with bitumen emulsion (RS-1) all up.					
					vide TMB Page No-5/7
					item No - 2/7
					1066.858 M ²
					@ Rs. 14.85/M ² — Rs. 15,843=00
					Rs. 4,78,024=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF-ls. 4,78,024=00
(8/8)	Providing, laying and rolling of close-graded premix surfacing material of 20mm thick all up.				
	vide TMB Page No-8				
	item No- 3/8				
	1066.858 M ²				
	@ls. 225.84/M ² -ls. 2,40,939=				
(9/9)	Providing and applying tack coat with bitumen emulsion RS-1 all comp.				
	vide TMB Page No-(3)				
	item No-1/11				
	1687.50 M ²				
	@ls. 12.43/M ² -ls. 20,976=00				
(10/10)	Providing and laying Semi dense bituminous Concrete all comp.				
	vide TMB Page No-(9)				
	item No-2/10				
	42.190 M ³				
	@ls. 11,528.41/M ³ -ls. 4,86,384=				
(11/18)	Providing and laying of hot applied thermoplastic Compound road marking all comp.				
	Continuation				
	all comp.				
	C.O-ls. 12,26,323=00				

13

(12/79)

~~28/02/21~~
JE