

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- const of Road from					
Barahi Sudi's Janti K e ghar					
to padmaburg boreweli Sadak					
Agency:- SRI Bhupendra yadav					
Agreement NO:- 32 SBD/HM/54/2018-19					
Agreement Rate 10% Below					
Agreement value 9830754+9904112 (10321665)					
length of Road BT- 1435+CC-300=1735					
of No of CD - Box- 1 (2x24) HP 60cmH-1					

Date of Commencement - 20.10.2018 ✓
 Date of Completion - 19.10.2019 ✓
 Recorded By - 15.10.2020

① setting out pillar - E/L					
of Beach Mark. Qty -					
Qty: 1.735 km ✓					
② clearing & grubbing of Road.					
land - - - E/L					
1	25	30	3.50	=	258 = 0
2	18	30	3.50	=	3780 = 0
2	14	30	3.50	=	2940 = 0
Qty					11970 =

Continuation

Qty = 1.197 Hg ✓

2nd p A/c Bill

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Constn of Road					
from Braht Sudda Panta house					
to padampura Panta wali Sadak.					
Agency:- Sri Baubandya yadav.					
Agreement No. 32815/HHGSY/2018-19					
Agreement value - 9830754 (constn)					
Agreement Rate 10% Below					
Length of Road 1.35 km CC-300					
No. of OD. HP-1. No Box-1 (2x2)					
Date of commn/- 20.10.2018					
Date of completion 19.10.2019					
Time Extension Granted- 31.					

Recorded on 15.02.21					
① prop laying WBM 940					
— — — — — E/F					
Extra	2	15	0.40	0.075	0.904
	2	21	0.60	0.075	1.89 "
	2	18	0.50	0.075	1.35 "
					4.14
Qty 4.14 m ³					
② prop cc M-30 gradee					
with fine aggregate - E/F					
	1	9	4.10	0.16	5.654
	2	30	3.75	0.160	36.004
	1	30	3.70	0.16	18.964

Continuation

Qty: 60.61

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B-f- 12		8481550
(22/30) prop & laying HP 3					
pipe 6000 - E/R					
Qty idetub P. (24)					
7.504 @ 1279 = 03/4 - 12					9593
(23/31) prop & laying duct					
pipe 3000 - E/R					
80.04 @ 1022 = 88/4 - 12					81839
(24/32) Dismantling of					
Existing structure E/R					
(25) Conf. Work					
1.354 @ 480 = 23/4 - 12					64820
(26) RCC					
2.704 @ 1076 = 96/4 - 12					29082
(28/33) Dismantling of Existing					
structure - - E/R					
23.62 @ 231 = 85/4 - 12					54762
					R 8582014
Less 10% Below (-)					R 858201
					R 7723813
Less provision Payment					
vide memo P. (28) (-)					R 4522937
					R 3200876

Continuation


