

ਮਿਰਾਸੀ ਵਿਭਾਗੀ ਅਤੇ ਸੇਵਾ ਵਿਭਾਗੀ (MIRAS)

Schedule XLV-Form No. 134

ਸੰਦੇਸ਼ :- ਅਧਿਕਾਰੀ ਦੇ ਕੰਮਾਂ ਦਾ ਵੇਰਵਾ

ਮੁਖੀਆ ਕਾਰਜ ਵਿਭਾਗ, ਆਖਰੇ **DIVISION**

KURTHA **SUB-DIVISION**

583

(59)

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस
मापी पुस्तिका में कुल 100 पन्ने
मशीन मुद्रित हैं जो श्री ठाकुर पवन सिंह
सहायक अभियंता, कार्य अवर प्रमंड
कुर्या के नाम से निर्गत किया जाता है।

24
20/8/19
Executive Engineer.
R.W.D. (W) Division
Laxmi Arwal
20-8-2019

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. (583)

Name of Officer _____

Date of first entry _____

Date of last entry _____

3rd and final Bill

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost.				
①	Setting out & MORD				
	Specification in p.d./hr.				
	8 working Benchmark.				
	P/14	1 No.	@ 3766.16	Rs	3766.00
②	construction of Refractory pillars - - -				
	P/14	6.0 No.	@ 1716.55	Rs	10299.00
③	Clearing & Grubbing road and including uprooting cured vegetation - - -				
	P/10	0.511 Hec.	@		
		49739 = 47/Hec.	Rs		25416.00
④	Excavation for Road work in soil with Hydraulic Excavator - - -				
	7118	P/10	15.75 m ³		
		@ 82.015/m ³	Rs		1291.00
⑤	Construction of Earthwork with material 100m load				
	P/15	2248.82 m ³			
		@ 187.226/m ³	Rs		421037.00
⑥	Construction of Embankment with material 100m load				
	P/15	5247.03			
		@ 142.39/m ³	Rs		747120.00
			Rs		1208929.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) Construction of Subgrade and Earthen Shoulder on app material.					B.T RS 1208929=00
P/16		1080.05 m ²			
		@ 189.107/m ²	RS		204245=00
(8) Construction of granular sub base by providing well graded material.					
P/16	232	226 m ²			
P/11		828.65 m ²			
		1054.65 m ²			
		@ 217=91/m ²	RS		2233653=00
(9) providing & laying 3 spreading and compacted Stone aggregate of WBM II.					
P/12		1.8 m ²			
P/16		417.0 m ²			
		418.8 m ²			
		@ 2734.30	RS		1145125=00
(10) providing and applying primer coat with Bitumen Emulsion SS-1					
P/17		4781.2 m ²			
		@ 54=82/m ²	RS		262153=00
(11) providing and applying tack coat with Bitumen Emulsion RS-1.					
P/17		4781.2 m ²	@ 18=64/m ²	RS	89025=00
Continuation					RS 5143131=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	RS	50 43131=00
(12)	providing, laying & rolling of closed graded premix surfacing 4-40				
P/17	4781.2	m ²			
	@ 217=39	/m ²	RS	1039385=00	
(13)	construction of up & down cement concrete pavement				
P/17	74.5	m ³			
P/12	54.00	m ³			
	128.5	m ³			
	@ 6277=41	/m ³	RS	806558=00	
(14)	laying brick soling layer on prepared sub- grade do do				
P/17	105.00	m ²			
	@ 478=303		RS	50222.00	
(15)	R.C.C. concrete M15 grade kilometer post				
	2 No. @ 2193=831		RS	4387=00	
(16)	R.C.C. concrete M15 200 M post				
	6 Nos.				
	@ 608.387		RS	3650=00	
			RS	7047433=00	

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	PS		7047433 ⁰⁰
(17) provide and fixing of typical masonry information - Sign Board -					
P/18 3 Nos.					
@ 7895.96			PS		29688 ⁰⁰
(18) provide and fixing of Retro reflectorisation 600mm circular.					
P/12 8.140 @ 4385.644					
			PS		35085 ⁰⁰
(19) provide and fixing of Retro reflectorisation 600mm circular.					
6.00 Nos.					
@ 5638.132			PS		33829 ⁰⁰
(20) providing and fixing retro reflectorisation					
P. 4 Nos.					
@ 5509.925			PS		22040 ⁰⁰
(21) R.C.C. M15 grade Boundary pillar					
14 Nos.					
@ 544.62			PS		7625 ⁰⁰
(22) Road maulding with Hot applied thermoplastic					
250m ² @ 850.93			PS		212732 ⁰⁰
			PS		7388432 ⁰⁰



Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	P	7388432 ⁰⁰
(23)			Road marking with hot applied thermoplastic compound - do - do -		
			42.00 m ²		
			@ 95/-	RS	39980 ⁰⁰
(24)			E/w in excavation of foundation d-d -		
P/10			63.72 m ³		
			@ 26/-	RS	16688 ⁰⁰
(25)			Bedding laying on well compacted - - -		
P/10			12.080 m ³		
			@ 45/-	RS	5532 ⁰⁰
(26)			providing & concrete for plain cement in foundation		
P/11			9.19 m ³		
			@ 4669/-	RS	42913 ⁰⁰
(27)			Head wall in Brick masonry work in cement mortar - - -		
P/11			82.83 m ²		
			@ 5676.33/m ²	RS	470171 ⁰⁰
(28)			providing & laying pcc pipe. NP		
			30.00 m		
			@ 3040.23	RS	91207 ⁰⁰
					8054344 ⁰⁰

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F		RS 8054344=00
(29) providing & laying RCC pipe Np3 1600 mmdia					
7.50 m					
@ 4243 = 42/m					RS 31826=00
(30) plastering with c.m (1:4)					
90.71 m ²					
@ 159 = 54/m ²					RS 14472=00
(31) painting on concrete					
Steel surface ..					
90.71 m ²					
@ 133 = 70/m ²					RS 12128=00

			RS	8112770=00
				Less 0.27% on rate 21904=00
				8090866=00
Deduction for previous payment				
Vide P/12	(-)			2310075=00
P/5	(-)			930828=00
			Net	RS 4849963=00


 10/08/20
 J.E.
 Certified that the work has
 been done as per specification
 & direction of E/I

 10/08/20
 J.E.

Continuation