

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Q.	
<u>Abstract</u>					
① Providing & fixing B.M. pillar etc.					
Qty vide T.M.B.P. No. ⑨					
= 8 Nos ea, 2467 = 41/M ³					
					R 19739=
② clearing & grubbing road land etc.					
Qty vide T.M.B.P. No. ⑨					
= 0.338 Hect ea 49456 = 70/Hect					
					R 16,730=

③ Const of embankment with app. material etc.					
① 100 Mtr lead.					
Qty vide T.M.B.P. No. ⑩					
= 675.0 M ³ ea 189 = 90/M ³					
					R 94,433=

④ Excavation for roadway in soil etc.					
Qty vide T.M.B.P. No. ⑩					
= 53.23 M ³ ea 74 = 10/M ³ R 3981=					

⑤ Const. of U.S.B. grading material — as per Tds					
Qty vide T.M.B.P. No. ⑩					
= 520.07 M ³ ea 3126 = 38/M ³					

Continuation

R 16,25,986=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) providing p.c.c. mnd in substructure etc. Qty vide T.M.B.P.N. (12) = 117.732 m ³ @ 6882 = 65/m ³					
(17) providing p.c.c. mnd in copias etc. Qty vide T.M.B.P.N. (12) = 2.70 m ³ @ 6882 = 67/m ³					
(18) providing wire p hole etc. Qty vide T.M.B.P.N. (2) = 90 Nos @ 108 = 11/m ³					
					R 8,10,308 =
					R 8,10,308 =
					R 18,588 =
					R 9730 =
					R 49,09,066 =
					R 56,85,976 =
Add 12% GST					R 6,82,317 =
Add 1% L/cess					R 56860 =
					R 64,25,153 =
Less 0.11% below as per B.S. 4.					R 7068 =
					R 64,18,085 =
Less previous bill vide T.M.B.P.N. (13)					A 32,29,483 =
					R 31,88,602 =
Balance 21-11-2020 2.E					2869742 = 0
Continuation					21/11/2020 AE