

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Est on M/C Bill

Name of work - const. of road from Poxsy road to Chavathur rta tak under m.m.G.S. (S.C.)

Agency - M/s Chandel construction
At - Narayanpur
P.O. Patti Shikari
P.S. Bihelchik, Sonbhadra

Ag. No. 28 S.B. 2020-21

Date of work commencement 25.09.20

Date of work completion 24.9.2021

Comp. Agt. - 87, 77, 144 = n
As per agreement

Details of measurement

1. P.C. - 1 No NP2 600 mm dia

(1) E/W excavation in foundation.

H.W. - 2 x 3.90 x 1.15 x 1.50 = 13.45 m³

Below prop. - 1 x 5.35 x 1.13 x 0.865 = 2.20 m³

Total 15.65 m³

(2) P.V. m/c (pcc 1.25:5)

as a levelling course in foundation.

H.W. - 2 x 3.90 x 1.15 x 0.15 = 1.34 m³

Below prop. - 1 x 5.31 x 1.13 x 0.25 = 1.50 m³

Less prop. 0.25 x 0.185 x 0.83 x 5.84 = 0.79 m³
Continuation
Net vol - 2.05 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1st on 11/12/11)					
($\frac{1}{27}$)	P/W excavation in furnace				
	Qty incl TMB P. 01				
15.65 M ³	Rs	294.73/M ³			4613=
($\frac{2}{28}$)	P/V MIS (Pec 1:2.5:5) as a levelling course				
	Qty incl TMB P. 01				
2.05 M ³	Rs	5725.85/M ³			11738=
($\frac{3}{29}$)	Pec (1:2.5:5) in Sub-structure				
	Qty incl TMB P. 02				
15.166 M ³	Rs	6401.52/M ³			97085=
($\frac{4}{30}$)	P/V and laying RCC NP3 pipe				
	Qty incl TMB P. 02				
7.50 M	Rs	3289.84/M			24674=
($\frac{5}{31}$)	painting two coats				
	Qty incl TMB P. 02				
39.188 M ²	Rs	97.19/M ²			3809=
($\frac{6}{32}$)	P/V and fixing wooden bender, mask and reference pillar				
	Qty incl TMB P. 03				
1.601 km	Rs	8218.80/km			13150=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{7}{2}$)	clearing and grubbing road land				
	Qty incl TMB P-03				
0.32 Hect	CB 51133.76/Hect				16363=
($\frac{8}{3}$)	Excavation for road way in soil				
	Qty incl TMB P-03				
159 M ³	CB 126.24/M ³				20072=
($\frac{9}{4}$)	Const of embankment with approved material				
	clipped from road way				
	Qty incl TMB P-04				
95.40 M ³	CB 88.36/M ³				8430=
($\frac{10}{5}$)	Const of embankment with material obtained from borrow pit				
	Qty incl TMB P-04				
310.29 M ³	CB 184.30/M ³				57186=
($\frac{11}{8}$)	Const of granular sub-base by providing coarse graded material				
	Qty incl TMB P-04				
664.08 M ³	CB 3717.14/M ³				2468478=
($\frac{12}{9}$)	P/W W.B.M. Gr III by manual means				

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. n/a & m ² P. 05					
429.65 m ³ (CB) 4492.55/m ³					1930224=
(13/8) Const. of sub grade in section shoulder					
Qty. n/a & m ² P. 05					
262.12 m ³ (CB) 210.88/m ³					55276=
(14/14) P/V and laying acc pipe dual 300 mm dia					
Qty. n/a & m ² P. 05					
12 m (CB) 837.20/m ³					10046=
(15/24) P/V and fixing					
informatory Sign Board					
Qty. n/a & m ² P. 05					
1 No (CB) 9468.46 each					9468=
(16/28) Maintenance Band					
Qty. n/a & m ² P. 05					
1 No (CB) 9468.46 each					9468=
(17/26) Culvert Board as per drawing					
Qty. n/a & m ² P. 05					
1 No (CB) 9468.46 each					9468=
				T.	4749548
G.S.T @ 12% on Const.					569946
L.Cess @ 5% on Const.					47495
				G.T.	5366989
10% Below 40 per agreement					536699

Continuation of Form - 4830290

17.2.21
50211

18/02/21
AE
[Signature]