

mmhoy

SC

Schedule XLV-Form No. 134

pwd Shakokata Selagunia
Maha dalit talatan.

DIVISION

Taiveerigam

SUB-DIVISION

MB. NO- 421

MEASUREMENT BOOK

Pranod Kumar

IIIrd on a/c bill

Sch. XLV—Form No. 134

① Bench mark (P-20, item1)		
Qty 04 Nos @ Rs 424.41 / each		Rs 18498.00
② Reference pillar (P-20, item2)		
Qty 15 Nos @ Rs 2122.89 / each		Rs 31843.00
③ Clearing & grubbing (P-20, item3)		
Qty 1.34 Hec @ Rs 45380.41 / Hec		Rs 61533.00
④ Excavation in road way (P-20, item4)		
Qty 160.50 m ³ @ Rs 72.10 / m ³		Rs 11607.00
⑤ E/W filling in embankment (P-20, item5)		
lead with 100 m		
Qty 2607.56 m ³ @ Rs 154.54 / m ³		Rs 559559.00
lead with 1000 m		
Qty 1546.23 m ³ @ Rs 173.27 / m ³		Rs 267915.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/f Amount				Rs	
(22) Road Marking (p-23, item 22)					
Qty 658.00m ² @ Rs 112.46/m ²				Rs	74012.00
				Rs	19943765.00
Deduction 10% (-)				Rs	1994377.00
				Rs	17949388.00
Previous payment				Rs	16506786.00 17949388.00
				Rs	0.00 1442602.00
By 15/02/2021 Trivelpady				Vib 15.2.21 AR	

Continuation