

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

the measurements relating to each work.					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- sathhitta PMGSY					
Road to masjid Tola in					
Kochadhamern Block under					
MMGSY (ST)					
Agency:- Md. Gaznafar Rahanni,					
Kishanganj.					
Agr No:- 83/MMGSY/CBD/2020-21					
Date of start - 15.06.2020					
Date of completion - 14.03.2021					

Record measurement

① Setting out pillars:-

- i) Benchmark pillars:-

:- 1 Nos

- ii) Reference pillars:-

:- 2 Nos

② clearing and grubbing road

land including uprooting ---

$$17 \times 30.00 \times 3.50 = 3570 \text{ m}^2$$

$$1 \times 10.00 \times 3.50 = 70 \text{ m}^2$$

$$= 3640.00 \text{ m}^2$$

$$= 0.36 \text{ Ha}$$

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
(12) Cons of GSB by providing well graded material ---					
274.80 m ³ (vide TMRP-06)					
@ RS- 2545.94/m ³ = RS- 699624.00/-					
Total RS- 1123946.00/-					
Add GST @ 12% (+) = RS- 134874.00/-					
Add LC @ 1% (+) = RS- 11239.00/-					
Total - RS- 1270059.00/-					
Less 0.21% below as contract - 12667.00/-					
Total RS- 1267392.00/-					
 04.02.02 JE					