

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/C B/11					
Name of work - construction of Road					
CD work with 5 years maintenance of					
pmusy Road to pmusy under pmusy (SC)					
Name of Agency - MATA RANI INFRASTR-					
UCTURE PVT LTD Add- H.No- 154					
Sector - 7 DDA PLATS JASULIA New Delhi					
110025					
Agreement No - 1385.D./2020-21					
construction cost Rs 168 02 682 = 00					
Date of work order - 19-09-2020					
Time of completion - 18-04-2021					
items of work done					
— Nil —					
Signature 18.02.2021 JF Signature 18.02.2021 A-G					
ABSTRACT OF COST					
(1) clearing & grubbing road land					
3.0					
all complete					
wide TMB item (L) PH-4					
0.15 HA @ RS 51133 = 7670 / HA RS 7670 = 00					
(2) construction of subgrade					
5.0					
& Earthen shoulder					
all complete					
CURS 7670 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF RS	7670=∞
vide TMB item (2) PN- 4					
781.88 m ³ @RS 204 = 16/m ³				RS	159629=∞
(3) construction of USB grading I					
9.0					
-----all complete					
vide TMB item (3) PN- 4					
202.50 m ³ @RS 2806 = 48/m ³				RS	568312=∞
(4) construction of WB m grading III					
10.0					
-----all complete					
vide TMB item (4) PN- 4					
140.62 m ³ @RS 3497 = 74/m ³				RS	491852=∞
				RS	1227463=∞
Add Labour cess 1.0%.				⊕ RS	12275=∞
Add GST 12.0%.				⊕ RS	147296=∞
Add seigniorage fee				⊕ RS	21653=∞
				RS	1408687=∞
less 0.11% as per Agreement				⊖ RS	1550=∞
				RS	1407137=∞
less previous bill				⊖ RS	220943=∞
				RS	1186194=∞
By 18.02.2021 JE				Truly 18.02.2021 A.E	
CAP Kanjivaram 27/2/2021					