

Zila Sirsana Sheikhpur to Sirsana
Jadar talu. Under MMHSY SC

Schedule XLV-Form No. 134

Sheikhpura

DIVISION

Aziyau

SUB-DIVISION

MEASUREMENT BOOK

MB No-4367

Agency - Dharmraj Khera

Ag. No - 10 (SBD) / 2020-21

2nd & Final Bill

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Consttuction of Road					
and CD Work from Zila Simana					
Sheikhpura to Simana Yadav Tola					
Under head MMGSY (SC)					
Agency - Smt Dhananjay Kumar					
At - Makhdrumpur					
P.O. + Distt - Sheikhpura					
Agreement No - 10 (SBD)/2020-21					
Agreement Value					
Const ⁿ Cost Rs. 3243008.00					
Maint Cost: Rs. 448721.00					

Total = Rs. 3691729.00					
Date of Commencement = 02.10.2020					
Date of Completion = 8.07.2021					
Actual Date of Completion = 6.03.2021					
Date of measurement = 6.03.2021					
Date of entry = 6.03.2021					

(1/2) P/R Logo of Project

for Information Board - 02 nos

(2/2) P/R 5% Maintenance Board - 01 nos

(3/7) Constⁿ of Subgrade & earthen shoulder

3x2x30m x 1.49 x 0.20 = 55.64 m³




1x2x10m x 1.49 x 0.20 = 5.96 m³

3x2x30m x 1.295 x 0.075 = 17.48 m³



1x2x10m x 1.295 x 0.075 = 1.94 m³

Continuation


C.O. = 79.02 m³


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
✓ B.F. Rs.				2973.854.00	
Less @ 12.29% below C) as per agreement				Rs. 365487.00	
				Rs. 2608367.00	
Less Previous Payment (-) Vole No. No dt 5-2-21				Rs. 1290892.00	
Cadp				Rs. 1317475.00	
 6.3.2021  08/03/21 S.D.O. This is to certify that work is completed as per specification.  6.3.2021 S.D.O.					

Material statement

E/W =	1038.45 m ³
Stone Screening =	30.38 m ³
Emulsion SS-1 =	0.95 MT
Emulsion RS-1 =	0.31 MT
Bitumen S-90 =	1.97 MT
Bricks =	1833 nos.
 6.3.2021  08/03/21 S.D.O.	
Bitumen-S-90 Tax invoice No. 136746/26004132 dt- 7.03.2021. Qty: 19 down	
Emulsion: Tax invoice No- BCT/PT/1237/2021 dt-6.02.21	
Quantity	SS-1 = 1.40 MT RS-1 = 0.60 MT

Continuation

 6.3.2021
S.D.O.

 08/03/21
S.D.O.