

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of Road - Construction					
of Road from NH-80					
to Maheshi Railway					
Station At Maheshi					
Panchayat Road.					
N/Agency - m/s Arun Constn					
Naya Chak Mahabir					
Forseal Lane Bgt.					
Ag No - 21 mBD of year 20-21,					
Date of 8 feet - 14.12.2020					

Date of Completion - 18.09.2021.					
Actual Date of Completion - Work					
in progress.					
Record Entry -					
(1/1) clearing and grubbing					
Road Land (By manual					
means) including					
uprooting wild veg					
tim. grass - etc					
2 x 11 x 30.00 x 1.00 = 660.00					
2 x 1 x 10.00 x 1.00 = 20.00					
					680.00 m ²

(Continuation)

W 0.068 Hcy

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
B/H-19, 85, 604 = W					
Addn. Seigniorage Fee 21,214 = W					
R. 20,06,818 = W.					

Limit as per Agreement R. 20,00,000/-

15.02.02
AF
15/02/21
m

Memo of Payment.

	R. 20,00,000/-
Labour cess —	R. 20,000/-
Income tax —	R. 40,000/-
C-act —	R. 20,000/-
S-act —	R. 20,000/-
S. fee —	R. 21,214/-
Royalty —	R. 92,542/-
S. deposit —	R. 1,00,000/-
Cheque —	R. 1,68,624/-
Total —	R. 20,00,000/-

(Passed for Rupees twenty lakh only)

(Not Pay Sixteen thousand eight hundred and twenty four thousand two hundred and forty four only)

(Continuation)

कार्यालयिक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, भागलपुर
03-03-2021