

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/1)	providing and fixing of working bench - mark pillars - do - as per tech. sp.				
	0.7km@Rs. 3938.57 = 2756.00				
	vide TMBP-01				
(2/2)	providing and fixing of reference pillars - do - do - as				
	per tech. sp.				
	0.7km@Rs. 1828.08 = 1279.00				
	vide TMBP-02				
(3/3)	clearing and grubbing road land - do - do - as per tech. sp.				
	0.21Ha@Rs. 49096.7 = 10394.00				
	vide TMBP-02				
(4/5)	const. of Embankment with obtained material - do - do				

Continuation

CO = 14429.00

Material statement

stone aggt:-	454.65 m ³
local sand:-	54.98 m ³
stone dust:-	46.57 m ³
Earth work:-	750.0 m ³

2/21/21 J.E.
05-03-2021

Continuation

Sch. XLV-Form No. 134

B.F. = 930210 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
as per tech. sp.					
(WBM-3)					
194.06 m ³ @ Rs. 4208.48 = 816697 = 00					
vide TMBP- 04					
(9/12)					
providing and fixing					
of typical MMS					
informational sign					
board with logo					
as per MORD -					
03 NAS @ 11043.29 Rs. 33129 = 00					
vide TMBP- 05					
					Rs. 1780036 = 00

Add- 12% GST	(+)	813604 = 00
Add 01% labour cess	(+)	17800
		Rs. 9011440 = 00
less 10% as per agt	(-)	901144 = 00
		Rs. 1810296 = 00

21/11/2021
05-3-2021
J.E

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Well graded material					
- do - do - as per					
tech sp. (G.S.B)					
Widening	2X10X	30.0X	0.525X	0.100	$31.5 m^3$
in flexible	2X3X	30.0X	0.525X	0.100	$9.45 m^3$
Pavement	2X1X	10.0X	0.525X	0.100	$1.05 m^3$
Widening	2X10X	30.0X	0.375X	0.100	$22.5 m^3$
in Rigid	2X10X	30.0X	4.05X	0.100	$121.5 m^3$
G.S.B in full	1X3X	30.0X	4.05X	0.100	$36.45 m^3$
width	1X1X	10.0X	4.05X	0.100	$4.05 m^3$
Extra for	1X	5.0X	2.5X	0.1	$1.25 m^3$
Profile	1X	3.0X	2.0X	0.1	$0.6 m^3$
correction					
	1X	5X	1.5X	0.1	$0.75 m^3$
					$229.1 m^3$
③	providing laying				
	spreading and comp-				
	-acting stone				
	agg. - do - do -				
	as per tech sp.				
	WBM-3				
Rigid Road	10X	30.0X	3.75X	0.075	$84.375 m^3$
(PCC length)					
Rig. flexible	10X	30.0X	3.75X	0.075	$84.375 m^3$
Road	3X	30.0X	3.75X	0.075	$25.31 m^3$
					$194.06 m^3$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
②	Providing & fixing of reference pillars — do — do as per tech. Sp.				0.700 km
③	clearing and grubbing road land — do — do — as per tech. Sp.				
	2x10x30.0x1.5				= 900.0 m ²
	2x10x30.0x1.5				= 900.0 m ²
	2x3x30.0x1.5				= 270.0 m ²
	2x1x10.0x1.5				= 30.0 m ²
					2100.0 m ²
					= 0.21 Ha
④	const. of embankment with obtained material from borrow pits — do — do as per tech. Sp. for 1000.0 m lead				
	2x10x30.0x1.5x0.3				270.0 m ³
	2x2x30.0x1.5x0.4				72.0 m ³
					342.0 m ³

Continuation

2/10/2020
10-12-2020
3-E

① Excavation for roadway in soil
- do - do - as per
tech. sp.

② const. of granular
sub-base by providing

Scanned with CamScanner

Sch. XLV-Form No. 134

BF =

14429 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
as per tech. sp.					
for 1000.0m lead					
342.0m ³ @ Rs. 175.11					59887 = 00
vide TMBP - 02					
(5/6) for 100.0m lead					
408.0 m ³ @ Rs. 140.97					57515.00
vide TMBP - 03					
(6/4) Excavation for					
roadway in soil					
do- do- as per					
tech. sp.					
645 m ³ @ Rs. 74.11					47779 = 00
vide TMBP - 03					
(7/8) const. of granular					
sub-base by pro-					
-viding well graded					
material - do- do					
as per tech. sp.					
229.1 m ³ @ 3463.99 Rs.					793600 = 00
vide TMBP - 04					
(8/7) providing laying					
spreading and					
comp. stone agst					
do- do- as					

Continuation

CO = 930210 = 00

1st R/A Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					
Tot					
Guthani darauli					
path to selaw					
Harizon toli.					
Name of Agency:-					
kumaa					
Shivam, vill-maima					
dhm, ward-No-7.					
Jagdish pin mairwa					
Dist - Siwan					

Agreement No:- 135, SBD

mmasy (sc) of
2020-21

Date of commencement:- 18-8-2020

Date of completion:- 17-5-2021

Date of entry:- 10-12-2020

Measurement

- ① setting out pillars
providing & fixing
of working bench
mark pillars-do
do as per tech. sp. 0.70/100

Continuation