

HNHGSY

1901

Ulcio Check Near Petkan To Link Road

Schedule XLV-Form No. 134

Bogdan

DIVISION

Bogdan

SUB-DIVISION

Measurement Book

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					
Ula chowk Near pokhar to					
Link Road under MM GSY.					
Block:-					
Begusarai					
Agency:-					
Smt. Anita Kuarari,					
c/o - Sri Premraj Kumar,					
At - Chertya, Begusarai.					
Date of Entry:-					
05/01/2021					
Agreement No:-					
19-SBD/MMGSY					
2020-21					
Agreement value:-					
Cont. Cost :-					
59,11,259 = 00					
Mat. Cost :-					
5,60,846 = 00					
64,72,105 = 00					
Work start date:-					
22-09-2020					
Date of Completion:-					
21-06-2021					
Details of measurement					
(1/1) Setting out working					
bench marks -					
= 1.00 Hm.					
(2/2) Reference pillars					
= 4.00 Hm.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D	
<u>ABSTRACT OF COST</u>					
(1/1) Setting out pillars and by land marks -					
Qty = 100 Nos vide T.M.B.P. (1)					
@ Rs. 36.68 = 16/each - Rs. 3668 = 10					
(2/2) Reference pillars -					
Qty = 400 Nos. vide T.M.B.P. (1)					
@ Rs. 16.70 = 93/each - Rs. 6684 = 10					
(3/2) Clearing and grubbing beast land manually -					
Qty = 0.390 Hec vide T.M.B.P. (2)					
@ Rs. 51,133 = 76/Hec - Rs. 19942 = 10					
(4/4) Box cutting excavation in widening road -					
Qty = 48.90 M ³ vide T.M.B.P. (02)					
@ Rs. 74 = 16/m ³ - Rs. 3626 = 10					
(5/5) Construction of embankment with 1000 m lead -					
Qty = 801.00 M ³ vide T.M.B.P. (02)					
@ Rs. 174 = 94/m ³ - Rs. 140127 = 10					
(6/6) Construction of embankment with 100 m lead -					
Qty = 270.00 M ³ vide T.M.B.P. (02)					
@ Rs. 150 = 38/m ³ - Rs. 40603 = 10					

Continuation

0.0 = Rs. 214650 = 10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F = Rs. 214 650 = ∞
(7/7) Construction of Subgrade and earthen shoulder -					
Qty = 369.00 m ³ vide T.M.R. (03)					
@ Rs. 176 = 58/m ³ - Rs. 651 58 = ∞					
(8/8) Construction of G.S.B with graded material -					
Qty = 160.50 m ³ vide T.M.B.P. (03)					
@ Rs. 2055 = 77/m ³ - Rs. 329 951 = ∞					
(9/9) P.V. and laying wear grade III with soundy material -					
Qty = 206.30 m ³ vide T.M.B.P. (03)					
@ Rs. 2613 = 44/m ³ - Rs. 539 153 = ∞					
					Rs. 11, 48, 912 = ∞
Add G.S.T @ 12% - Rs. 137 869 = ∞					
Add Labour & C.W. @ 1% - Rs. 114 89 = ∞					
					Rs. 12, 98, 270 = ∞
Deduction for below					
as per agreement					
@ 0.26% = (-) Rs. 3376 = ∞					
					Rs. 12, 94, 894 = ∞
Done	5/1/21	Mr.	5/1/21	Mr.	15/1/21
05/01/21					
J.E.					

Materials continuation

E/FW = 1440.00 m³
 Stone metal = 372.36 m³
 Stone Dust = 60.16 m³
 Leek Sand = 61.52 m³