

2511121215 27 07/07/2016

Schedule XLV-Form No. 134

11/14/52

Lab Stationer DIVISION

11/14/52 SUB-DIVISION



Measurement Book

11/14/52

16.52

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c Bill					
Name of Works:- Const. of road and CD Work					
from S.O. 37 Bhoja mahPatia road to					
Lalwarahi under MMGSY in madhepur					
Block.					
Agency:- Sri Shankar Prasad					
Agr. No:- 54 SAB/2019-20					
Agr. value:- Rs 1,39,70,857.00					
Date of start:- 05.03.2020					
Date of completion:- 04.03.2021					

Measurement

1/30. P/V Pcc m-20 in sub structure					
of Parapet Wall --- all complete.					
Parapet Wall - $4 \times 2 \times 6.15 \times 0.40 \times 0.60 = 11.80 \text{ m}^3$					
2/32. Painting on Parapet Wall two					
coats including Primer coat					
--- all complete.					
$4 \times 2 \times 6.15 \times 0.40 = 19.68 \text{ m}^2$					
$4 \times 4 \times 6.15 \times 0.60 = 59.04 \text{ m}^2$					
$4 \times 4 \times 0.40 \times 0.60 = 3.84 \text{ m}^2$					
82.56 m ²					
 J. K. Singh 08/02/21  J. K. Singh					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17/31 Ply and laying Rcc Pipe					
N.P ₂ for culvert — — —					
all complete.					
V.T.M.B.P - 13 = 30.00 m					
@ Rs 3983.60/m ———					Rs 1,19,508=00
18/32. Ply two coats Painting With					
Synthetic enamel Paint in-					
cluding Primer coat — — —					
all complete.					
V.T.M.B.P - 16 = 82.56 m ²					
@ Rs 108.50/m ² ———					Rs 8958=00
19/22. Supplying and Providing					
N.P ₂ 300mm dia H- Pipe.					
— — — all complete.					
V.T.M.B.P - 24 = 45.00 m					
@ Rs 654.10/m ———					Rs 29,435=00
					Rs 1,19,75,725=00
Less 0.11% below — @ Rs 13,173 = 00					
					Rs 1,19,62,552=00
Less Previous Paid — @ Rs 75,05,360=00					
					Rs 44,57,192=00
30/03/21 RE					
10/08/2021 RE					
10/3/21					