

Sch. XLV-Form No. 134-20				Contents of area
Particulars	Details of actual measurement			
	No.	L	B	D
<u>5th on A/c Bill</u>				
<u>Name of Works:-</u>	Const of road from Mahaveer Ashan Chandek Path to Harnigan Tola Under M.M.R.V. (Gen)/2019-20			
<u>Agency:-</u>	Sri Gauri Shankar Upadhyay.			
<u>Agreement No. to S.D. of 2019-20.</u>				
<u>Date of work order:-</u>	14.03.2020			
<u>Time of Completion:-</u>	12 Month (13.03.2021)			
<u>Quoted Rate:-</u>	10% Below as per Agreement.			
<u>Add 1% Labour Cost As per Agreement</u>				
<u>Add 12% G.S.T. as per Agreement</u>				
<u>Agreement value of Const. Cost Rs</u>	69,33,925.20			
<u>Agreement value of Maint. Cost Rs</u>	2,93,603.20			
<u>Total Agreement value</u>	Rs. 72,27,528.20			

Items of work

① Const. of reinforced plain cement				
Concrete pavement M 20 (grade) with				
do-do-all complete job				
4x30.00m x 3.75m x 0.16m	= 72.00 m ³			
1x13.00m x $\frac{(3.75+4.30+3.75)}{3}$ m x 0.16m	= 8.18 m ³			
5x30.00m x 3.75m x 0.16m	= 90.00 m ³			
1x9.00m x 4.75m x 0.16m	= 6.84 m ³			
2x30.00m x 3.75m x 0.16m	= 36.00 m ³			
1x23.00m x 4.25m x 0.16m	= 15.64 m ³			
1x7.00m x $\frac{(4.25+4.75)}{2}$ m x 0.16m	= 5.04 m ³			
	Qty = 233.70 m ³			

② Const. of G.C.B. with well graded material				
with do-do-all complete job.				
Inv. B.T. Area in widening $2 \times 15.00\text{m} \times 0.25\text{m} \times 0.10\text{m}$				$= 1.58\text{m}^3$
Continuation				
$1 \times 15.00\text{m} \times 4.05\text{m} \times 0.10\text{m}$				$= 6.08\text{m}^3$
				<u>Qty = 7.66 m³</u>

Sch. XLV-Form No. 134 28

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				R/F	Rs 38,70,597=00
21) Paving, laying and rolling of 20 mm thick non-sal. surface (M.S.S.)					
2426.90 m ² wide T.M.B. Page No. 21					
56.25 m ² wide T.M.B. Page No. 24					
1483.15 m ² @ Rs. 258 = 31/100					Rs 6,41,122=00
22) Const. of C.C. Pavement 150 (Grade)					
wide T.M.B. Page No. 23					
4.233.70 m ³ @ Rs. 70.58 = 68/100					Rs 16,49,614=00
23) Paving and fixing of kerb and 20 mm					
wide T.M.B. Page No. 24					
100 Nos. 600 mm @ Rs. 2306 = 36 each					Rs 6919=00
100 Nos. 200 mm @ Rs. 630 = 33 each					Rs 2521=00
24) Paving and floor of road - reflector					
Cautionary, mandatory and informative sign placed as per specifications					
wide T.M.B. Page No. 24					
5.0 Nos. 600 mm equilateral triangle @ Rs. 3798 = 33 each					Rs 18,995=00
1.0 Nos. 600 mm Circular @ Rs. 5070 = 84 each					Rs 20,283=00
1.0 Nos. 800 mm x 600 mm Rectangular @ Rs. 7043 = 82 each					Rs 28,175=00
1.0 Nos. 900 mm side Octagon @ Rs. 8966 = 71 each					Rs 17,933=00
				Total	Rs 62,56,459=00
Add 5% Labour less				(+)	Rs 62,565=00
Add 12% Ge. S.T.				(+)	Rs 7,50,775=00
				Total	Rs 70,69,739=00
Less 10% work below as per Agreement (-)					Rs 7,06,980=00
Less previous Bill Payment Amount (-)					Rs 13,21,508=00
(wide T.M.B. Page No. 22)					
				Net Payment	Rs 20,11,311=00
M. Basdeo					
23.02.2021					
J. E. Chavara					

Continuation