


प्रमाणित किया जाता है कि इस
मापी पुस्त में कुल 100 (सकुरों)
पन्ने हैं। जो MMSSY (SC)
अन्तर्गत मेन कैनाल रोड से
होरिल बिचा तक कार्य का माप
लेने हेतु श्री ददन प्रसाद (A.E.)
कार्य अवर प्रमंडल मोहनिया
के नाम से निहित किया जाता
है।


Executive Engineer
Rural Works Department
Work Division, Mohania
26/12/20

MMSSY (SC)

Sch. XLV—Form No. 134

श्री ददन प्रसाद (A.E.) DIVISION
कार्य अवर प्रमंडल मोहनिया SUB-DIVISION
कार्य- मेन कैनाल से होरिल बिचा
संवेदक - अंशुमान कुमार सिंह
Ag. No. - 78 SBD/20-21

Measurement Book

No. **535**

Name of Officer _____

Date of first entry _____

Date of last entry _____

Record Entry

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					Const. of
Road from main canal					
Road to Harid Bigha					
Under masonry, in					
Mohania Block.					
Agency—Ansuman Kr Singh,					
Agreement No—S.B.D. 78/20-21					
Date of work order—23.12.20					
Date of completion—22.01.21					

(1) P.V. and Fixing of					
working benchmark					
& Ref. Pillar—0.600m					
(2) clearing and grubbing					
of road canal.					
$2 \times 600 \text{ m} \times 1.25 = 2100.00 \text{ m}^2$					
$= 0.21 \text{ Hect}$					
(3) P.V. and Fixing of					
typical Informatory					
& citizen S.B. 141 = 2 Nos.					
(4) const. of embank-					
ment with material					
obtained from borrow					
pits—load upto					
100 m.					

Continuation

Job on A/c Bill

5

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① PIV and Fixing of working bench mark & Ref. pillar					
Vide T.M.B item 1, Pg 1					
		0.500 Km			
		= 0.21 Hect			
		13733.76			
		13733.76 / Hect			R 8240.00
(2) Clearing and grubbing road land emb.					
as per T.B.					
Vide T.M.B item 2					
Pg 1		= 0.21 Hect			
		13733.76 / Hect			R 10738.00
(3) PIV and Fixing of typical information Ref. Ben S.B					
Vide T.M.B item 3, Pg 1					
		= 2 Nos			
		9539.05 / P.N.			R 19078.00
(4) erect. of embankment with material obtained from borrow pits from 100 m Leach					
Vide T.M.B item 4, Pg 2					
		= 1237.50 m ²			
		145.98			R 180,650.00

Continuation

(10) R 2,18,706.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P	P=2	18,706.00
(5) const. of sub-grade and earthen shoulder comp. as per T.S.					
vide TMS item 1, Pg 2					
					= 973.50 m ³
vide item 2, Pg 4					= 276.40 "
					= 1250.60 m ³
					Rs 187.73/m ³ Rs 1,09,663=
(6) const. of C.S.B by P.W. well graded material with gr.T					
vide TMS item 1, Pg 3					
					= 438.21 m ³
					Rs 3142.21/m ³ Rs 13,79,139=
(7) P.W. laying spreading and compacting stone aggr. of specific size to W.B.M.C-3					
vide TMS item 1, Pg 4					
					= 152.16 m ³
					Rs 4443.82/m ³ Rs 6,76,172=
					Rs 17,73,680=
Less Add 12% GST					Rs 2,12,842=
Add 1% Contingency					Rs 17,73,710
					Rs 20,04,259=
Less 24% approx Agr					Rs 4,81,022=
to total work Value					Rs 15,23,237=

Continuation

5/3/21
 S.E.
 C.M.P.
 5/3/21
 5/3/21
 5/3/21