

4-2-21 Rs-10827795=00

PIL

Aggr No. 150/2020-21

Schedule XLV-Form No. 134

M/s Balaji Construction: (MMGSY-SC)

DIVISION

(Block - Kadaver.)

SUB-DIVISION

Muslim Tola to Dhenukara (Part A & B)

MEASUREMENT BOOK

1810

ABSTRACT

And On A/c Bill

6

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of Work : Construction and Maintenance					
of Road with Bridge Part A-Muslim					
Top to Dhamhara Part B-Construction					
of J.H Bridge at Muslim top to					
to Dhamhara with Approach Road.					
Name of Agency : M/s Balaji Construction					
co-operative Colony, Pune.					
No of Agreement : 150 SBD/2020-21					
Date of Started : 24-09-2020					
Date of Completion : 23-09-2021					
Actual Date of Completion:- In Progress					
Date of Measurement :-					
Abstract of Cost					

(1/1) Earthwork in excavation for				
Structure -- as per technical				
Specification.				
Vide MB-	Page-2			
Item (3/1) Total Qty = 568.27 m ³				
@ 305.42/m ³ — Rs. 173561=00				
(2/2) Providing and Laying of PCC				
115 Levelling course -- as				
per technical Specification.				
Vide MB-	Page-2			
Item (4/2) Total Qty = 27.70 m ³				
@ 6376.12/m ³ — Rs. 176619=00				
(3/3) Providing M30 grade in				
pile foundation -- as per				

Continuation

C/A 2 - 350120

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
B/F	Rp	18377767	= 00		
Total	Rp	18377767	= 00		
Add 12% GST	Rp	2205332	= 00		
Add 1% Less	Rp	183778	= 00		
Sub Total	Rp	20766877	= 00		
Less Below 0.05% per Agreement	Rp	10383	= 00		
Sub Total	Rp	20756494	= 00		
Less Previous Bill	Rp	10827795	= 00		
Total	Rp	9928699	= 00		

Attested

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
बारसोई, (कटिहार)

05/03/21

After Material Statement

(1) HYSD Bar - 107.683 MT

1048.31 M³(2) RCC (567.272 M³)Cement - 286.59 MT @ 4882.60/MT
505.19Sand - 307.13 M³ @ 471.74 M³ @ 175.80/M³S/Aggregate - 943.48 M³20 mm Aggregate - 566.03 M³ @ 604.91/M³10 mm Aggregate - 377.39 M³ @ 668.80/M³

08/03/2021

J.B.

Continuation