

RENIA TO MUSHARITOLI MMSKSCJ

Schedule XLV-Form No. 134

BARSOI DIVISION

KADWA SUB-DIVISION

MBHQ - 1087

Measurement Book

6077650-2



M/S ROBUST ENTERPRISES

Bill On A/c Bill

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of construction and Maintenance					
of Road Romiyate					
Mushari Talu Under					
MMGSY (SC)					
Agency of → M/s Robust Enterprises					
Agreement No → 120 S.B.D/2018-19					
Date of started → 17-12-2018					
Date of completion → 16-12-2019					
Actual date of					
Completion → In Progress					
Date of Measurement →					
① Providing and Fixing					
Setting out Pillars as per					
technical specification					
Vide MB-1087 Page 22					
Total qty 4.00 Nos @ as					
5385.73/each - Rs. —					21543.00
② Providing & fixing					
Reference Pillar					
Vide MB-1087 Page No-22					
Total qty 14.00 Nos @					
Rs- 2472.52/each Rs=					34615.00
					c/o Rs- 56158.00

No.	Details of actual measurement			Contents of area
	L.	B.	D.	
	B/A Rs - 14388756.00			
	Providing PCC M 20 1m			
	sub structure - 184.74 m ³			
	@ Rs - 8182.34/m ³ Rs - 1511605.00			
(16)	Providing Laying Rec			
	Pipe NP ³ 1x1000 mm ³			
	vide MB-1087 Page No-25			
	Total qty - 45.00 m @			
	Rs - 4725.611/m - Rs - 212652.00			
(17)	Providing & Laying Rec			
	Pipe - 300mm Ø			
	Total qty - 150.00 mm			
	@ Rs - 1085.73/m Rs - 162860.00			
(18)	Construction of un. reim.			
	forced dowel as per			
	technical Specification			
	vide MB-No - 1087 Page No-28+29			
	Total qty = 308.54 m ³ Unit -			
	Qty = 303.00 m ³ @			
	8611.31/m ³ - Rs - 2609227.00			
	Total Rs - 18885100.00			
	Less 10% as per agreement Rs - 1888510.00			
	Sub Total Rs - 16996590.00			
	Less Previous Bill Amount Rs - 14648286.00			
	Total Rs - 2348304.00			

Continuation
 16/2/21
 16/02/21
 AC

Attested.

कार्यपालक अभियन्ता,
 ग्रामीण कार्य विभाग, कार्य प्रमंडल
 बरसोई (कटिहार)

09/03/21