

MMGSY-ST
TARINI CHOUDHARY HOUSE TO MAHA-
DALIT TOLA.

Measurement Book

Schedule XLV-Form No. 134

R.W.D. KATTIHAR DIVISION

SAMELI SUB-DIVISION
(NO-2050)

ALOK BIHARI

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Const. & maintenance of road from Tarini Choudhari house to Mahadalit tola.					
Name of Agency: - Alok Bihari (Basuher Majdia, Katihar)					
Agreement No: -					
Date of commencement: -					
Date of completion					
Abstract of cost					

Date of entry: - 18.1.2021					
1/4.	P.V. & fixing working benchmark pillars				
	& reference pillar				
	Qty vide TMB P-1				
	z.c Qty = 0.5 km.				
	@ 31868.44/km = 15934				
1/2.	clearing & grubbing road land				
	Qty vide TMB P-1				
	z.c Qty = 0.175 Ha				
	@ 51168.74/Ha = 8954				
				C/O =	24888

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	24888
3/3	Box cutting! - Excavation for roadway in soil using manual means for carrying of cut earth				
	Qty vide TMBP-2				
	i.e. Qty = 37.5 m ³				
	@ 126.33/m ³ =				4737
4/4	Const. of embankment with approved material deposited from roadway cutting				

	Qty vide TMBP-2				
	i.e. Qty = 22.5 m ³				
	@ 29.57/m ³ =				665
5/6	Const. of embankment with material obtained from borrow pits with a lead up to 100m				
	Qty vide TMBP-3				
	i.e. Qty = 752.85 m ³				
	@ 175.22/m ³ =				131914
	C/O =				162204

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	162204
6/8. Const. of GSB hr - J					
by providing well					
graded material,					
spreading in uniform					
layers and compacting					
Qty vide TMBP-4					
e.e. Qty = 51.01 m ³					
@ 2381.11 / m ³ =					121460
7/8. P.V. laying, spreading					
and compacting					
stone aggregates					

of specific sizes to	
WBM - cm - 3	
Qty vide TMBP-5	
e.e. Qty = 133.0 m ³	
@ 3127.89 / m ³ =	416009
Total =	699673
Add 12% GST + 1% L.Cess	90957
	790630
Less 1.25% Below rate = (-)	9883
	780747
18.1.2021	
J.E	
18.01.2021	
A.E	

Continuation