

MM 657
(ST)

MB NO. - 3514

Schedule XLV-Form No. 134

PURNEA

DIVISION

Ranish Chandra

SUB-DIVISION

Banbankhi

Measurement Book

Cost & Maint of road from NH 107 to Kusa Ghat

2nd and Final Bill

Abstract of cost

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work: - Cont and maint. of

Road from NH-107 to

Kulshah Ghat

Name of Agency: - Road and chand 2a

Agreement No: - 251580/2019-20

Agreement Amount: - 4624514.00

Date of Commencement: - 18/03/2020

Date of Completion (stipulated): - 17/09/2020

Actual Date of Completion: - 28/10/2020

①

1(i) PIV and Fixing of working

Complete job.

1 NOS O.V.T.M.B.P.-551②

@ RS 4738.11 Each RS. 4738.00

②

1(ii) PIV and Fixing of pillars

Complete job.

2 NOS O.V.T.M.B.P.-651②

@ RS 2175.39/Each RS - 4351.00

③

2 PIV clearing & grubbing

2 odd land all complete

job.

0.2532 Hect O.V.T.M.B.P.-551②

@ RS 49739.42/Hect RS - 12594.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material Statement with material					
date up to date.					
Earth = 1304.47 m ³ @ Rs 33.00/m ³					43048=
Stone Aggregate Size: -					
10 mm = 7.467 m ³ @ Rs 520.42/m ³					3886=
20 mm = 15.268 m ³ @ Rs 456.33/m ³					6967=
40 mm = 16.371 m ³ @ Rs 345.22/m ³					5652=
53 to 9.50 mm = 137.61 m ³ @ Rs 472.08/m ³					64963=
9.50 to 2.36 mm = 55.04 m ³ @ Rs 365.72/m ³					20129=
Below 2.36 mm = 82.55 m ³ @ Rs 86.98/m ³					7181=
53 to 22.40 mm = 124.40 m ³ @ Rs 362.57/m ³					45104=

Type - B 11.20 mm = 24.47 m ³ @ Rs 248.50/m ³	6130=
13.20 to 0.090 mm = 21.519 m ³ @ Rs 374.53/m ³	8060=
Crushed Stone Aggregate = 82.52 m ³ @ Rs 423.34/m ³	35803=
Coarse Sand = 67.105 m ³ @ Rs 110.69/m ³	7434=
Cement = 48.10 MT	
Bitumen emulsion (SS-1) = 0.677 MT	
Bitumen emulsion (RS-1) = 0.219 MT	
Bitumen (S-90) = 1.514 MT	

~~HP~~
~~28-10-2020~~
~~RE~~
 Banmankhi
 254357=

सहायक अभियंता
 ग्रामीण कार्य विभाग
 कार्य और निर्माण
 बनमन्की

Continuation

AM 4
 02/02/21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Royalty					
Earth - $1304.47 \times 33 =$					
Stone - $567.925 \times 150 =$					
Sand - $67.165 \times 75 =$					
				133214 =	
Less Previous Royalty - $82097 =$					
				51117 =	
Bill Value - 52416.77					

	VO.	at
5% SD		26208=
4% PSD		20987=
1% IT		5242=
1% LC		5242=
1% SAST		5242=
1% CAST		5242=
Royalty		5117=
SF		8198=
By cheque		396709=
Total		524167=

Passed for Rs. 5,24,167=00 (Five Lakh Twenty four thousand one hundred Sixty seven) only.

UNO 15 Dec 53.21

ill velu- 640647=

Continuation

Executive Engineer
R.W.D. (Works) Division
PURNEA

Executive Engineer
R.W.D. (Works) Division
PUNE