

PMUSY Road Bhimyan-Navkadin to Dengawa Road

Head - PMUSY (SC)

Measurement Book

Schedule XLV-Form No. 134

R. WD (w) Jarai

DIVISION

Kharai

SUB-DIVISION

MB No. - 2722

MB No. 2722.

Madhu Kumari

Smt. Madhu Kumari

Ag No - 23 (SBD)/2020-21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of Road					
from PHASY ROAD Bhimayn Markadih					
to Dengarva, [Head- HMASY (SC)] L- 2.01CM					
Name of Agency: - Smt Madhu kumar					
AT - Near Uco Bank Sono, P.O + P.S - Sono					
Dist - Jharkhand					
Agreement No - 23 (SBD) / 2020-21					
Agreement construction cost ₹ 1,11,25,255/-					
Agreement maintenance cost ₹ 16,57,181/-					
₹ 1,27,76,436/-					
Date of commencement - 23-07-2020					
Date of completion - 22-7-2021					
Date of Record measurement - 15.02.2021, 18.02.21					

Description of item

① Construction of un-reinforced Plain					
cement thickness as per design, over					
a prepared sub base with 43 grade cement					
M30 grade - do - all compld job					
as per E/I					
(As per work done)					
$1 \times 10 \times \frac{5.80 + 4.00}{2} \times 0.160 = 7.84 \text{ M}^3$					
$5 \times 30 \times 3.75 \times 0.160 = 90.00 \text{ M}^3$					
$5 \times 30 \times 3.75 \times 0.160 = 90.00 \text{ M}^3$					
$5 \times 30 \times 3.75 \times 0.160 = 90.00 \text{ M}^3$					
$4 \times 30 \times 3.75 \times 0.160 = 72.00 \text{ M}^3$					
$1 \times 10 \times \frac{3.80 + 4.90 + 3.90}{3} \times 0.160 = 6.72 \text{ M}^3$					
$3 \times 30 \times 3.75 \times \frac{(0.160 + 0.150)}{2} = 52.31 \text{ M}^3$					
$3 \times 30 \times 3.75 \times 0.160 = 12.00 \text{ M}^3$					
$1 \times 10 \times 3.75 \times 0.160 = 5.62 \text{ M}^3$					

Due to (For Temple) Continuation
15/02/2021
J.E

Qty = 426.49 M³Limit Qty = 424.20 M³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F Rs.	18,73,898=00
(17) construction of un-reinforce plain cement thickness as per design - do - all complete job					
Qty vide Page No (10) in TMB					
item No (1)					
424.2014 ³					
Rs 7168 = 81/M ³					
Rs 30,41,009=00					
(18) laying brick solid layer on prepared sub grade with brick on end edge - do - all complete job					
Qty vide Page No (11) in TMB					
item No (2)					
700.00 M ²					
Rs 504 = 69/M ²					
Rs 3,53,283=00					
(19) providing and laying of R.C.C pipe duct 300mm dia - do - all complete job					
Qty vide Page No (11) in TMB					
item No (3)					
60 Mtr					
Rs 1586 = 93/Mtr					
Rs 95,216=00					
Rs 36,73,406=00					
Rs 53,63,406=00					
Add Ins.T - 12% - (+) Rs 6,43,609=00					
Add L.Cess - 1% - (+) Rs 53,634=00					
Rs 60,60,649=00					
Less 10% as Per Agreement Rs 6,06,065=00					
Rs 54,54,584=00					
Less previous payment (-) Rs. 19,05,754=00					
vide Page No (7)					
Rs 35,48,830=00					

Subte
18/02/2021
J.E

Continuation
Card
26/2/21

19/2/21
A.O

[illegible]