

MMSY 31051 Const. of Road from Dengra
To-1 to South Mityabur

Schedule XLY-Form No. 134

Agreement No. 86/SBD/MMSY-2020-21

Name of Contractor:- Shazilesh Kumar Singh

Const. Cost- 15967637= DIVISION

Maint. Cost- 2208453= ARARRA

Total- 18176090=

SUB-DIVISION

Date of Commence:- 09/3/2020

PALASI

Date of Completion:- 8/3/2020

MEASUREMENT BOOK

N.B. No-2045

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1st R/A			
Name of work: - Construction of Road from Danga tal to south Mirzapur					
Name of Agency: - Shailesh Kumar Singh					
Agreement No: - 86 S.B.D H.M.V.Sy 2019-20					
Date of Commencement: - 09-03-2020					
Date of Completion :- 08-03-2021					
Date of measurement: - 15-12-2020					
① 1	Construction of reference & working bench mark —				
	Qty: - 2.10 km				
② 2	clearing & grubbing Road				
	Lane do complete job				
	10 x	30.0	x 2.0	=	600 m ²
	10 x	30.0	x 2.0	=	600.0 "
	10 x	30.0	x 2.0	=	600.0 "
	10 x	30.0	x 2.0	=	600.0 "
	10 x	30.0	x 2.0	=	600.0 "
	10 x	30.0	x 2.0	=	600.0 "
	10 x	30.0	x 2.0	=	600.0 "
	10 x	30.0	x 6.0	=	1800.0 "
	10 x	30.0	x 7.0	=	2100.00 "
Continuation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		5 x 20.0	3.0	=	300.00 m ²
					8400 m ² / 10000
				=	0.84 Hect
③		Dismantling of RCC Structure			
3		— do — Complete job			
		4 x 3.50	1.54	x 0.150 =	3.234 m ³
④		Dismantling of Stone/Brick masonry			
4		— do — Complete job			
		4 x 2 x 6.20	x 0.825	x 3.0 =	122.76 m ³
⑤		Removal 600 mm to 900 mm			
5		dia Hume pipe —			
		— do — Complete job			
		2 x 4 x	2.50 m	=	20.0 m
⑥		E/W excavation in foundation			
22		— do — Complete job			
		Box 1 x 1.50 x 1.04			
Box		1 x 6.0	x 2.40	x 0.60 =	8.64 m ³
Cut off		2 x 2.40	x 1.30	x 1.80 =	11.23 m ³
R/W		4 x 2.50	x 2.98	x 1.40 =	41.72 m ³
		1 x 2.0 x 2.0 m			
Box		1 x 6.0	x 3.50	x 0.65 =	13.65 m ³
Cut off		2 x 3.50	x 1.30	x 1.80 =	16.38 "
R/W		4 x 3.32	x 3.41	x 1.80 =	81.51 "
					173.13 m ³

Continuation

for
15/12/2020
J.E.
Palan.

3
Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Date of measurement				26-12-2020
① 23	P/V & laying PCC (M-15)				
	— do — Complete job				
	1m x 1.50m				
R/wall	4	2.50	1.98	0.200	3.96 m ³
	3m x 2.04				
R/w	4	3.32	2.41	0.200	6.40 m ³
					10.36 m ³
② 29	P/V & laying PCC (M-20) in foundation				
	— do — Complete job				
	1.04 x 1.50m				
R/wall	4	2.10	$\frac{1.50+1.00}{2}$	1.20	13.01 m ³
Cut off	2	1.40	0.300	1.50	1.26 m ³
	2.04 x 2.04				
R/wall	4	2.92	$\frac{2.0+1.30}{2}$	1.600	30.84 m ³
Cut off	2	2.50	0.300	1.50	2.25 m ³
					47.36 m ³
③ 23	P/V & laying PCC (M-15) in foundation				
	— do — Complete job				
	1.04 x 1.50m				
Box	1	6.0	1.40	0.100	0.84 m ³
	2.0 x 2.04				
Box	1	6.0	2.50	0.100	1.50 m ³
					2.34 m ³
Signature					
26/12/2020					

Continuation

5th
Palan

1st R/A Bill

Abstract 12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① 1	const. of reference benchmark				
	— do — Complete job				
2.10 km	(vide TMB Pg - (1/1))				
	@ Rs 35234 = ∞/km = Rs 74096 = ∞				
② 2	clearing & grubbing Road				
	band — do — Complete job				
0.84 Hect.	(vide TMB Pg - 2)				
	@ Rs 49496 = 70/Hect = Rs 41577 = ∞				
③ 3	Dismantling of Rec structure				
	— do — Complete job				
3.23 m ³	(vide TMB Pg - 2/3)				
	@ Rs 463.25/m ³ = Rs 1496 = ∞				
④ 4	Dismantling of Stone/brick masonry				
	— do — Complete job				
122.76 m ³	(vide TMB Pg - 2/4)				
	@ Rs 535 = 82/m ³ = Rs 65777 = ∞				
⑤ 5	Removing all type of H. pipe				
	— do — Complete job				
20.0 m	(vide TMB Pg - 2/5)				
	@ Rs 228 = 68/m = Rs 4574 = ∞				
⑥ 6	Const. of embankment				
	— do — Complete job				
2719.650 m ³	(vide TMB Pg - 8/4) (6)				
	@ Rs 153 = 73/m ³ = Rs 418092 = ∞				
⑦ 7	Const. of granular sub-base				
	— do — Complete job				

Continuation

Continuation