

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	151	on A/c Bill			
Name of Worker - Construction					
of Road & C works from					
Mairwa Nauran Pith					
Road to Kabisra					
Chowahar Tola under					
MHGSY (SC)					
Name of Agency - Jalandhar					
Singh, At - Chotla					

Maugha, Mairwa, Shwan.					
Agreement N. - 93 MHGSY (SC) of 2020-21					
Agreement value -					
Rate - 14.50% below					
Date of start - 10/8/20					
Date of completion - 09/03/21					
Measurement					
(1)	Providing & fixing				
	of working bench mark				
	- do do - as per direction				
	of E/T				0.237 KM

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Abstract of Cont on P&M in Alcobil					
(An Qty. vide M.B.)					
(1) for widening & flooring of working bench					
Mark - do do as per direction of E/I					
Page No. - (1) Item No. - (1)					
0.237 KM @ 3760.65/KM					
					= 891.20
(2/2) Reference pillar					
do do as per direction of E/I					
vide					
0.237 KM @ 1736.53/KM					= 411.20
(3/3) clearing & grubbing of forest land (By manual means) - do					
do as per direction of E/I					
Page No. - (3) Item No. - (3/3)					
Page No. - 0.169 Km @ 51133.74/Hac					
					= 8483.20
(4/7) Box cutting					
Excavation for road way in soil way					
manual means for					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Carrying of cut earth - do - do - as per direction of E/I					
Page No. (2) Item (4)					
$12.75 \text{ m}^3 @ 74.10 / \text{m}^2 =$					1318200
(98) Construction of embankment with material - do - do - as per direction of E/I					
Page No. (3) Item No. (5/8)					
$227.26 \text{ m}^3 @ 175.21 / \text{m}^3 =$					3983800
(6/10) Construction of granular subbase by providing well graded material - do - do - as per direction of E/I					
Page No. (2) 2 (F)					
Item No. (6/10)					
$26.63 \text{ m}^3 @ 2985.65 / \text{m}^3 =$					7950800
(for BM. (Gr II)) Providing laying spreading and compacting stone agg - do - do - as per direction of E/I					

Continuation

Continuation