

MMUSJ
50

MB No - 3537

Schedule XLV-Form No. 134

Promes

DIVISION

Poonmanku

SUB-DIVISION

Mukesh Kr. Choudhary,

Measurement Book

Pekil per PMay. Rd to Meokhapurising

2nd on A/C Bill

Abstract of cost.

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work = Construction and maintenance of Road from					
patilpur PMGSY Road to					
mathepura Sima.					
Name of Agency:- Mukesh Kumar					
Choudhary.					
Agreement No:- 28/500/2020-21					
Agreement Amount:- 20698054.00					
Date of Commencement:- 28/06/2020					
Date of Completion:- 07/06/2021					

①
1① ply Setting out pillars

all complete job.

3 NOS OVTMBP-1150-1①

@ Rs. 4414.33 Each Rs. 13242.99

②
1① ply reference pillars

all complete job

9.00 NOS OVTMBP-1150-1②

@ Rs. 2022.11 Each Rs. 18198.99

③
2 ply clearing & grubbing road

land all complete job

1.4924 Hect OVTMBP-1150-1③

@ Rs. 5123.76 Hect Rs. 76312.02

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) 26 ply P.C.C.M 20				B.F.	7909386.37
Complete job.					
101.22 m ³ @VTMBP-14 SI-26					
@ RS. 6600.20/m ³					RS. 668072.24
(15) 27 ply R.C.C. hump pipe					
(1X 1000 mm) 2M					
Complete job.					
22.50 m @VTMBP-14 SI-27					
@ RS. 3825.49/m					RS. 86073.52
					RS. 8663532.13
					Say RS. 8663532.00

Add G.S.T @ 12% (+) RS. 10396.00

Add L.C.E.S @ 1% (+) RS. 86636.00

S.F. @ 10% (+) RS. 127394.00

RS. 9917186.00

Less For 0.01% below as per Agreement

RS. 9916194.00

Less For previous payment

VTMBP-16 @ RS. 5029154.00

payable RS. 4887040.00

BPP
10-03-21
S.E.

Bannankha

सहायक अभियंता
समीक्षा कार्य विभाग
कार्य निगर प्रमंडल
बनारस

Continuation

कार्यपालक
बनारस
कार्य निगर प्रमंडल