

कार्यपालक अभियंता, ग्रामीण कार्य विभाग कार्य प्रमंडल, दलसिंहसराय, समस्तीपुर

पत्रांक 501 अउ

दलसिंहसराय/दिनांक 10/03/2021

प्रेषक,

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, दलसिंहसराय

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी

सचिव-सह-प्राधिकृत पदाधिकारी

ग्रामीण पथ विकास एजेंसी पटना ।

विषय-

New Maintenance Policy 2018(MR New) योजनान्तर्गत पथ में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि **New Maintenance Policy 2018(MR New)** योजनान्तर्गत चल रहे पथ के निर्माणधीन कार्य के विरुद्ध चल रहे योजनाओं का भुगतान **Rs.-13.79511 (Thirteen Lakh Seventy Nine Thousand Five Hundred Eleven Rupess)** की आवश्यकता है। अधियाचना का निर्माण कार्य विशिष्टों के अनुरूप है तथा कार्य संतोषप्रद है।

अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन **Rs.-13.79511 (Thirteen Lakh Seventy Nine Thousand Five Hundred Eleven Rupess)** उपलब्ध कराने की कृपा कि जाये।

- अनु0- 1) अधियाचना प्रपत्र।
2) 19 ए फॉर्म।
3) IRI Report की छायाप्रति सलग्न।
4) मापिपुस्त की छायाप्रति सलग्न।

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दलसिंहसराय

10/03/21

Rural Works Department, Works Division Dalsinghsarai
Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road maintenance Policy 2018
(Initial Rectification and Surface Renewal)

Name of Division : PIU(Dalsinghsarai)

Sl. No	Package no.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lac)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in percentage	Previous Total Allotted Amount (Lac)	up to date expenditure as per MIS (in Lac)	Requisition Against work done (in lac)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
RRM/SA/DAL/19/0012																		
1		MDR - Ajnaul West	32010302048	2200 / 08.07.2019	2.28	73.89070	43.43300	17.83629	MBD 73/2019-20 16.12.2020 17.03.2020		14/08/2020	3725	25mm	5.10%	43.43300	42.00797	0.00000	Work Completed
2		MDR to Mahisari	32010302053		1.200	41.75910	22.86400	10.84298			16/09/2020	3790	25mm	5.10%	22.86400	22.81658	0.00000	Work Completed
3		Repair of road from Deni chowk to se Bhartiya state bank dalsingsari tak	32010401019		1.60	49.05160	28.38300	12.64969			30/12/2020	3605	25mm	5.10%	13.79511	13.79511	13.79511	Work Completed
4		MDR Nazirpur	NEA220001080		1.900	63.48100	33.83100	27.67131			30/09/2020	3709	25mm	5.10%	33.83100	33.73944	0.00000	Work Completed
					6.977	228.182	128.51100	69.000							113.92311	112.35910	13.79511	

1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed

- Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- Up-to date Physical Progress has been uploaded in MIS.

Sr. Divisional Account Officer
Rural Works Department,
Works Division Dalsinghsarai

Executive Engineer
Rural Works Department,
Works Division Dalsinghsarai

FORM GFR-19-A

(See Govt. of India's decision(i) below rule 150)

Form of Utilisation Certificate upto March 2021

New Maintenance Policy 2018(MR New)

PIU;- RWD Works Division Dalsinghsarai

Sl No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Lakh)	Particulars
1	2	3	4	5
1	New Maintenance Policy 2018 (MR New)	914.98615	914.98615	Certified that out of Rs-914.98615 Lakh received till date in favour of Executive Engineer, RWD Works Division Dalsinghsarai a Sum of Rs-908.42395 Lakh has been utilized for the New Maintenance Policy 2018(MR New) Scheme as given in the margine for which it was Sanctioned and that the Balance of Rs-6.56220 Lakh remaining unutilized at the end of period under the time of completion
		914.98615	914.98615	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was


Kind of Checks Exercised:-

- (i) Workers have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- (iii) Construction materials have been tested
- (iv) Measurments have been recorded in the MB's and test check conducted by the
- (v) All other codal formalities have overserved

3. Physical Progress Achieved


- (i) Construction of Road Works
- (ii) Construction of CD Works


Sr.DAO
Rural Works Department,
Works Division Dalsinghsarai


Executive Engineer
Rural Works Department,
Works Division Dalsinghsarai
10/05/21

File : D:\bumpE\ntegrator\Division Dalsingsarai\NH 28 dainy chowk SBI dalsingsarai.xlsx Section No. : 50, Eqn

Name of Customer : Maa Shanti Infra Developers Pvt.Ltd. Name of Work/ Road : NH28 Dainy chowk to SBI



Aswita
15/01/2021
J.E.

lh
AR
15/1/2021.

Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event			
14/1/21 9:2:44	50	0.1	310	0	3100	3654	G	25.66959	85.82372	Normal	$Y = 0 * X^2 + 1.136 * X + 132.5$		
14/1/21 9:3:0	50	0.1	230	20.2	3500	4045	A	25.66928	85.82475	Curve	$Y = 3540$		
14/1/21 9:3:19	50	0.1	310	20.2	3100	3654	G	25.66904	85.82561	Normal			
14/1/21 9:3:19	50	0.1	220	20.2	2200	2631	G	25.66889	85.82658	Normal			
14/1/21 9:3:55	50	0.1	410	20.2	3400	4050	A	25.66871	85.82754	Curve	(R) RURAL ROAD		
14/1/21 9:4:0	50	0.1	340	20.2	3400	3994	G	25.66853	85.82847	Normal	Good	Average	Poor
14/1/21 9:4:0	50	0.1	350	20.2	3500	4108	A	25.66822	85.82941	Curve	<4000	4001-5000	>5001
14/1/21 9:5:40	50	0.1	300	10.0	3000	3540	G	25.66883	85.82997	Normal			
14/1/21 9:5:40	50	0.1	300	20.2	3500	4040	A	25.6695	85.8304	Curve			
14/1/21 9:6:0	50	0.1	250	20.2	2500	2972	G	25.66907	85.83135	Normal			
14/1/21 9:6:16	50	0.1	250	10.1	2500	2972	G	25.66886	85.83232	Normal			
14/1/21 9:6:51	50	0.1	280	20.2	2800	3313	G	25.66932	85.83308	Normal			
14/1/21 9:7:0	50	0.1	270	20.2	2700	3199	G	25.66929	85.83401	Normal			
14/1/21 9:7:0	50	0.1	270	20.2	3500	4099	A	25.66888	85.83495	Curve			
14/1/21 9:7:26	50	0.1	330	20.2	3300	3881	G	25.66934	85.83562	Normal			
14/1/21 9:8:0	50	0.1	300	10.1	3000	3540	G	25.67012	85.83589	Normal			

Due to curve and at three points speed breaking, at sum points remaining beyond 4000.

Aginda
15/01/21
J.E.

Handwritten
A.E. S. W. S. S. S. S. S.
R.M.D. S. W. S. S. S. S. S.
15.01.2021.

Schedule XLV-Form No. 134

Daini Chark to S.B.I. Dalsingh Garai
DIVISION

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c Bill				

N/W - Constⁿ of road from
Daini Chowk to SBI Dalsingh
sarasai under New Maintenance
MR-3054

Agency - Maa Shanti Infra Devel-
opers.

At - Rasipur Motanpur road

Wing No. - 13, Samastipur.

Agreement No - 74 MBD/19-XX

Constⁿ Amt. Rs. - 28,38,288.00

Maint. Amt. Rs. - 12,86,664.00

Total Amt. Rs. - 41,24,952.00

Dt. of Agreement - 17/12/19

Dt. of Completion as per Agreement

— 16/09/XX.

Work done

(1) Clearing & grubbing
road land including

$$2 \times 15 \times 30.00 \times 1.00m = 900.00m^2$$

$$2 \times 10 \times 30.00 \times 0.90m = 540.00.$$

$$2 \times 12 \times 30.00 \times 0.95m = 684.00.$$

$$2 \times 11 \times 30.00 \times 0.90m = 594.00.$$

$$2 \times 7 \times 30.00 \times 1.00m = 420.00.$$

$$= 3138.00m^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF. Rs. 25,88	253.00
(15/17) P/v & fixing Logo					
mm Bsy informatory					
sign board					
1 No. wide TMB P (2)					
1 No. wide TMB P (11)					
2 Nos.					
@ Rs. 9384.95/No.					Rs. 18,770.00
(16/18) B/w in cu (113)					
in parapet					
8.64 m ³ wide TMB P (10)					
@ Rs. 5255.90/m ³					Rs. 45411.00
(17/19) plastering with cu (114)					
on B/w					
60.48 m ² wide TMB P (10)					
@ Rs. 156.40/m ²					Rs. 9459.00
(18/20) Painting two coats					
primer coat					
175.68 m ² wide TMB P (11)					
@ Rs. 95.45/m ²					Rs. 16,769.00
At 12% GST + 1% L.C					Rs. 26,78,662.00
10% below as per Agreement					Rs. 2,48,226.00
					Rs. 24,10,796.00
					27,59,022.00
As per					
19/01/21					
J.E.					