

MM6754
ST

MB No - 3441

Schedule XLV-Form No. 134

Purnea

DIVISION

Banmanka

SUB-DIVISION

Pasmod Kuma

Measurement Book

Dejraingbali Chowk to Yadev Tokui
Rampur Witehni

Abstract of cost.

45

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work — Construction					
and maintenance of Road from					
Bajrangbali chowk to yadav					
tola. via Rampus. Uhitansi					
Under M.M.G.S.Y (S.T.)					
Agency: — p.d.m. Kumar					
Agreement No. — 2.01 SBD/2019-20					
Agreement Amount: — 1031004 5.00					
Date of Commencement: — 9/10/2019					
Date of Completion: — 28/10/2020					
Actual Date of Completion: — 30/09/2020					

① P.V. & Fixing of working bench mark pillar all complete job.
2.00 Km @VTMBP-37 St ①
@Rs. 5150.68/Km Rs. 10301.36

② P.V. & Fixing of working Reference pillar all comp. job.
4.00 Km @VTMBP-37 St ②
@Rs. 2353.85 Km Rs. 9415.40

③ Cleaning and Grubbing road land all comp. job.
0.84 Haul. @VTMBP-37 St ③
@Rs. 49739.47/Haul. Rs. 41781.15

Continuation C.O. 61497.91

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	9114041.77
(30)					
32 p.v. painting on parapet					
all complete job.					
61.92 m ² V.T. M.B.P. - 43 SI - (30)					
@ Rs. 108.98/m ² Pr.					6748.04
				Rs.	9120789.81
				Say Rs.	9120790.00
Less previous payment					
V.T. M.B.P. - 15, 36, 44					
				Rs.	8236699.00
				payable Rs.	884091.00
Certified that work has been					
Completed as per estimate and					
Specification.					

PH
08-03-21
J.E.

Bannamkhi

Material Statement
upto date

as per V.T. M.B.P. - 43

PH
08-03-21
J.E.

Bannamkhi

सहायक अभियंता
आवक का कार्य विभाग
मुम्बई

14/03/21