

5129

Schedule XLV Form N.134.

1816

P.W.D.

Remuatarak to Bhalyr Dam Road

DIVISION

BORER

SUB DIVISION

Ashish Kumar Singh. (Cten)

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work - Construction of road from Kendahturan to Bhayin Dam road.					
Agency :- Ashish Kr. Singh					
Agreement No :- 46/280/2019, 20					
Date of Start :- 13/12/2019					
Date of Completion :- 12/12/20					
Measurement - Nil					
Abstract					
1/- providing to area					
max price do - E/9					
TMB P-25/1 - Qty 6 Nos					
@ Rs 2131.00/No - Rs 12789.00					
2/2 - clearing and grubbing road land do - E/9					
TMB P-25/2 Qty 0.8076 Hect					
@ Rs 53625.50/Hect - Rs 49308					
3/5 - Construction of embankment - do - do E/9					
head upto 100m.					
TMB P-25/3 Qty - 1824.827 ³					
@ Rs 147.30/cu m - Rs 268996					

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
30/21 - providing and applying thermoplastic paint - do - E/9					
TMB P-30/30 - Qty - 40 m ²					
@ Rs. 900.00/m ² - Rs. 36,000.00					
31/20 - Road Marking with hot applied paint					
TMB P-30/31 - Qty 225.00 m ²					
@ Rs. 800.00/m ² - Rs. 1,80,000.00					
					Rs 74,18,051

Less 10% below - (-) Rs 74,18,051

Rs 66,76,246


Less previous

[55,58,500 + 10,05,971] - 65,64,471.00

[TMB P-31]

Rs 10,17,149.00

Rs. 1,11,725.00



Pr. Inw

31.01.2021

A/E

C & P

@

09.03.21

(Continuation)