

MMSY GEN

25777
RAJOUN-1915

Schedule XLV From N.134.

P.W.D. Anuj Kumar

Banded South to Banded

DIVISION

SUB DIVISION

MEASUREMENT BOOK

2nd ONAK Gill 12

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work: Construction with five year maintenance of road from Bamdev South to 19 to Bamdev under MMHSY (WEN)					
Agency: Anur Kumar, Shivpur Colony, Jagdishpur, Bhagalpur.					
Agreement no:- 67 SBD/2019-2020					
Date of work order: 01-01-2020					
Date of Completion: 31-08-2020					
Date of time relaxation as per Covid-19: 15.10.2020					
Date of actual Completion: 10-10-2020					

1/c providing WBM 6"-11" with well graded materials etc 911 Complete.
C.C portion:-
 $2 \times \frac{1}{2} \times 6.00 \times 1.20 \times 0.075 = 0.27 m^3$

$\frac{2}{7}$ Construction of unreinforced C.C pavement with M30 grade mix, etc 911 Complete.
 $2 \times \frac{1}{2} \times \frac{6.00}{2} \times 1.20 \times 0.160 = 0.58 m^3$
Qu $1 \times 6.00 \times 2.75 \times 0.160 = 2.60 m^3$
4.18 m³

$\frac{3}{8}$ Laying brick soling on edge ker etc 911 Complete.

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
12/19 providing two coat painting on parapet with black & white strips) etc all complete.					
vide TMBP - item no - 8					
Qty = 40.96 m ² @ Rs 104.70				Rs =	4289.10
20/20 providing back filling in foundation etc all complete					
vide TMBP - 8 item no - 09					
Qty = 12.078 m ³ @ Rs = 493.70				Rs =	5962.10
				Rs =	4557366.10
				Less 10%.	Rs = -455737.10
					4101629.10

12.55 1st m/c payment Rs = 3525600.00

1st m/c Rs = 576029.10

11.12.2020

(A/c)

11.12.2020

AG

C/P

11.12.2020

Statement of material

1. coarse sand = 1.05 m³
2. stone chips = 1.77 m³
3. stone metal = 0.33 m³
4. screening material = 0.08 m³
5. Earth = 2092.61 m³
6. Bricks = 176.3 nos -

11.12.2020

(A/c)

11.12.2020

AG

(Continuation)