

mmgsy (SC)

m.B.No-446
20-21

महडीपुर बजरंगवाली mmgsy रोड चेक
Shedule XLV Form No. 134.

सं. बजरंग जानेवाली पथ तक

प्रमंडल. गोगान? DIVISION

3192 प्रमंडल. प्रखरा SUB-DIVISION

m.B.No-446

Measurement Book

Amit kumar

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road					
from Mahaddipur Bajrang					
bali P. G. S. road chowk					
Tharhigane wali road					
to baschimi tola.					
Name of Agency - Amit Kumar					
At P. O. - Chakrayag, P. S. - Parbatta					
Distt - Khagaria (Bihar)					
Agreement No. :- 20SRD/2020-21					
Date of start - 29.05.2020					

Date of completion - 23.02.2021

Recon measurement

Date -

1. setting out pillars

providing & fixing of working

benchmark pillars etc. do -

do - all comp. job -

working benchmark pillar - 1 nos.

Reference pillar - 3.0 nos.

2. clearing & grubbing

road (and by manual

means) including uprooting

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
macadam 0.5 m ² grading					
3 etc - do do all comp.					
job —					
Qty. vide T.					
$8 \times 30.0 \times 3.75 \times 0.075 = 25.312 \text{ m}^3$					
$1 \times 10.0 \times (3.75 + 4.2) \times 0.075 = 2.981 \text{ m}^3$					
$7 \times 30.0 \times 3.75 \times 0.075 = 59.062 \text{ m}^3$					
$1 \times 20.0 \times (3.75 + 4.2) \times 0.075 = 5.962 \text{ m}^3$					
$1 \times 10.0 \times 3.75 \times 0.075 = 2.812 \text{ m}^3$					
$1 \times 10.0 \times (3.75 + 4.0) \times 0.075 = 2.906 \text{ m}^3$					
					99.085 m ³
mf					
23.02.21 T.F.					
Actual					
23/2/2021					

2nd or A/C Bill					
ABSTRACT OF COST					
Date - 24.02.21					
1. Setting out of pillars					
Prvg. & fixing of working					
benchmark pillars etc -					
do do all comp. job -					
Qty. vide T.M.B.P. (4)					
benchmark pillar - 1.0 nos.					
Q.R.S. 3923 = 49/nos. — Rs. 3,923 = ~					
Reference pillar - 3.0 nos.					
Q.R.S. 1799 = 11/nos. — Rs. 5,397 = ~					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P.P. 28,	32,447=-
Add 121. GST + 11/1 L.C.				Rs. 3,	68,218=-
				Rs. 32,00,	665=-
less 101. below				Rs. 3,	20,066=-
(as per agg.)				Rs. 28,80,	599=-
less previous payments				Rs. 12,93,	557=-
(vide T.M.B.P. (6))				Rs. 15,87,	042=-

24.02.21					
J.E.					

material consumption					
i) Blue	-	937.813 m ³			
ii) 53 mm to 26.5 mm	-	95.508 m ³			
		Rs. 458 = 22/m ³			
		25.338 m ³			98,672=-
iii) 26.5 mm to 4.75 mm	-	122.79 m ³			
		Rs. 499 = 76/m ³			
		Rs. 61,368=-			
iv) 2.36 mm below	-	54.576 m ³			
(C.C. sand)		Rs. 150 = 80/m ³			
		Rs. 8,220=-			
v) 11.2 mm	-	23.768 m ³			
		Rs. 345 = 52/m ³			
		Rs. 8,212=-			
24.02.21					
J.E.					

Continuation