

कार्यालय, कार्यपालक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमंडल गोगरी।

पत्रांक ५२१(३७७) गोगरी, दिनांक १२-०३-२०२१

प्रेषक,

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल गोगरी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी  
सह - सचिव, BRRDA  
ग्रामीण कार्य विभाग,  
बिहार पटना।

विषय :- शीर्ष MMGSY(SC) पथ के मद हेतु आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि इस प्रमंडल के अंतर्गत मुख्यमंत्री सम्पर्क पथ योजना (S.C) अंतर्गत पुर्ण एवं पथो में चल रहे कार्यो हेतु कुल 262.42546 Lakh (Two Crore Sixty Two Lac Fourty Two Thousand Five Hundred & Fourty Six) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय।

अनु० :- यथोक्त।

विश्वासभाजन

१२.३.२१  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल गोगरी।

११  
१२/३/२१



**FORM GRF 19-A**  
**Form of utilization certificate up to the month of Feb 2020**  
**MUKHYA MANTRI SAMPARK PATH YOJNA (S.C)**

| Sl. No | Name of Scheme | Sanction No & Date         | Amount Received<br>(In Rs. Lacs) | Particulars   |
|--------|----------------|----------------------------|----------------------------------|---|
| 1      | MMGSY (SC)     | Allotment Through Bank A/C | 4066.40045                       | Certified that out of Rs. 808.83501 Lac received through CFMS upto Date Allotment in favour of E.E. R.W.D works Divi Gogri a sum of Rs. 801.66379 Lacs has been utilized for the purpose of M.M.G.S.Y (SC). Schemes as given in the margin for which it was sanctioned and that the balance of Rs 7.17122 Lacs remaining unutilized at the end of the period under. |
|        |                | Allotment Through CFMS     | 808.83501                        |   |
|        |                |                            |                                  |   |
|        |                | Total                      | 4875.23546                       |   |

2. Certified that I have satisfied myself that the condition on which the grants-in -aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

Works have been supervised by Executive Engineer/ Superintending Engineer.

Periodical inspection has been conducted by E.E./S.E

Construction material have been tested.

Measurement have been recorded in the M.B.s and testcheck conducted by the Assistand

All other codal formalities have been observed.

3. Physical progress achieved :-

Construction of Road works

Construction of CD works

*Sder*  
*12/03/21*  
D.A.O  
R.W.D.Works Division, Gogri

*[Signature]*  
*12.3.21*  
Executive Engineer  
R.W.D.Works Division, Gogri  
*[Signature]*  
*12/3/21*



# MMGSY (SC) Allotment Requisition Format

Name of Division :- E.E. RWD Works Division Gogari

| Sl. No.  | Year    | Name of Road   | Name of Contractor      | Administrative Sanction |                  | Agreement Amount (in Lacs) |             | Allotment Received (in Lacs) | Total Expenditure (in Lacs) | Value of Measurement (in Lacs) | Current Demand (in Lacs) (11-12) | Remarks                                    |
|----------|---------|--|-------------------------|-------------------------|------------------|----------------------------|-------------|------------------------------|-----------------------------|--------------------------------|----------------------------------|--|
|          |         |  |                         | Length (in K.M)         | Amount (in Lacs) | Main Work                  | Maintenance |                              |                             |                                |                                  |  |
| 1        | 2       | 3  | 4                       | 5                       | 6                | 7                          | 8           | 9                            | 10                          | 11                             | 12                               | 13   |
| 1        | 2015-16 | Birpur Tola G.N. Bandh to Mahadalit Tola Birpur Harizan Tola   | Anga Enfra Pvt.Ltd      | 1.207                   | 88.590           | 80.53990                   | 6.72513     | 64.43192                     | 64.43192                    | 78.08977                       | 13.65785                         | Completed                                  |
| 2        | 2015-16 | Proposed NH-107 to Kanjari PMGSY Road To House of Chhian Ram Paterwa Basa House of Rajendra Singh                | M/S MADAN KUMAR SINGH   | 2.100                   | 185.40000        | 160.50600                  | 10.64867    | 94.86819                     | 94.73225                    | 156.46058                      | 61.59239                         | Complete                                   |
| 3        | 2019-20 | PWD Road to Bahadalpur   | Abhishek Milind         | 0.400                   | 32.51800         | 26.34598                   | 2.30832     | 0.00000                      | 0.00000                     | 21.94921                       | 21.94921                         | PCC Complete in 780 Meter Rest in progress |
| 4        | 2019-20 | PMGSY Road to Dighri   | Palvi Kumari            | 0.300                   | 23.171           | 20.80402                   | 1.65652     | 16.97773                     | 16.51466                    | 20.13060                       | 3.15287                          | Complete                                   |
| 5        | 2019-20 | Jhanjra to Tahay Middle School   | Ayush Kumar Singh       | 2.000                   | 177.43500        | 131.72212                  | 21.15907    | 35.37582                     | 35.37582                    | 100.50775                      | 65.13193                         | Gr-III & CD Work Complete                  |
| 6        | 2019-20 | Balkunda West to MMGSY Road Malpaghat to Balkunda  | Sarita Kumari           | 0.750                   | 87.06900         | 58.79725                   | 7.04759     | 5.00000                      | 5.00000                     | 32.87064                       | 27.87064                         | Work in Progress                           |
| 7        | 2019-20 | NH-107 Ramnagar Murari PMGSY Road House Rajkishore Bhagat to House of Laddu Chaudhary via Naya Tola ke Siman Tak | Sarita Kumari           | 1.000                   | 68.595           | 59.70332                   | 6.81571     | 31.75702                     | 31.75702                    | 57.42060                       | 25.66358                         | Work in Progress                           |
| 8        | 2019-20 | Bari Paikant Santoshi Mata to Paikant Paschimi Tola  | Maa Vaishnavi Devlopers | 3.200                   | 255.05400        | 220.38352                  | 28.99767    | 14.82738                     | 14.82738                    | 42.36395                       | 27.53657                         | GSB in progress                            |
| 9        | 2019-20 | Mahaddipur Bajrangbali PMGSY Road Chowk Jhanjhra Jane Wali Road to Paschimi Tola                                 | AMIT KUMAR              | 0.750                   | 51.69500         | 40.45829                   | 4.89076     | 12.93557                     | 12.93557                    | 28.80599                       | 15.87042                         | 550 Meter PCC Complete                     |
| Total :- |         |  |                         |                         |                  |                            |             |                              |                             |                                | 262.42546                        |  |

Executive Engineer  
RWD(W), Gogri

12/3/21