

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

(These four lines show the measurements relating to each work.)					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Name of work</u> - cons. of Road					
from Rami to TOS under					
MMASY (SC).					
<u>ASD. no.</u> - 202/MMASY/SB/020-21.					
<u>Assessment</u> - Md. Amzar Alam.					
<u>Date of start</u> - 09.09.20					
<u>Date of completion</u> - 08.09.21.					
INDEX					

Record measurement

① Setting out -

① Cons. of working benchmark

pillars - - -

$$45 \times 30.00 = 1350.00 \text{ M}$$

$$\approx 1.35 \text{ Km.}$$

② Cons. of Reference pillars

$$45 \times 30.00 = 1350.00 \text{ M}$$

$$\approx 1.35 \text{ Km.}$$

③ Clearing and grubbing road
land including uprooting - - -

$$45 \times 30.00 \times 3.00 = 4050.00 \text{ M}^2$$

$$\approx 0.405 \text{ Hec}$$

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iii) Stone materials:-					
9.5 to 2.36 mm -	283.895	m ³	@	411.33/m ³	
					= RS- 116775.00/-
53 to 22.40 mm -	464.187	m ³	@	511.44/m ³	
					= RS- 237404.00/-
53 to 9.5 mm -	706.976	m ³	@	516.420/m ³	
					= RS- 365097.00/-
40 mm size -	15.048	m ³	@	RS- 494.150/m ³	
					= RS- 7436.00/-
20 mm size -	79.177	m ³	@	RS- 604.910/m ³	
					= RS- 47895.00/-
10 mm size -	50.277	m ³	@	668.800/m ³	
					= RS- 33625.00/-
11.20 mm -	92.07	m ³	@	RS- 397.730/m ³	
					= RS- 36619.00/-
Total:					RS- 1042336.00/-
S. fee @ 10% on m. cost (G)					RS- 104234.00/-
Total:					RS- 6918232.00/-
Less 0.11% as Agt! (-)					RS- 7610.00/-
					RS- 6910622.00/-
Deduct previous Paid					RS- 15077467.00/-
					RS- 1833155.00/-
 09.03.02 IE					

Continuation