

कार्यपालक अभियंता, का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सीतामढ़ी

पत्रांक...607<sup>317</sup>/ दिनांक...15/03/21

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, सीतामढ़ी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,  
बी0आर0आर0डी0ए0,  
ग्रामीण कार्य विभाग,  
बिहार, पटना।

विषय:-


MMGSY SC योजना अंतर्गत वर्ष 2020-21 के लिए आवंटन देने के संबंध में।

महाशय,

उपर्युक्त विषयक इस प्रमंडल अंतर्गत चल रहे MMGSY SC योजना अंतर्गत स्वीकृत योजना के कार्य के लिए संलग्न विवरणी अनुसार भुगतान हेतु 286.92580 लाख का आवंटन देने की कृपा की जाय।

अनु0:- यथोक्त।

विश्वासभाजन

  
कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, सीतामढ़ी।  
15.3.21

# Rural Works Department

## MMGSY (SC) Allotment Requisition Format

Month-March 2021

Name of Division:- R.W.D. (W) Division, Sitamarhi

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remarks
				Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2020-21	PMGSY Path Dhaunsi (Rewasi) to Dhobi Tola Rewasi	Kanti Devi	0.900	67.558	64.87061	6.10076	37.43709	37.43709	58.77353	21.33644	Work Completed
2	2020-21	PMGSY Path Chaurahiya Chowk to Chamar Tola Chaurhiya	Sanjay Kumar Singh	1.400	104.62000	92.78727	9.61777	40.68819	40.68819	66.66959	25.98140	Work In Progress
3	2020-21	PMGSY Path Nartha Mahadev Math To Gachi Tola Nartha	Manoj Ray	2.100	166.430	144.85714	19.67904	74.68155	74.68155	89.75897	15.07742	Work In Progress
4	2020-21	PMGSY Path Sirisiya Madhya Vidyalay To Yadav Tola Sirisiya	Manoj Ray	2.000	127.700	106.54128	19.62589	33.80734	33.80734	52.57065	18.76331	Work In Progress
5	2020-21	Bishanpur Chowk To Pachpaniya Tola	Ravi Rausan Kumar	0.625	54.610	49.58511	4.24426	0.00000	0.00000	49.24724	49.24724	Work Completed
6	2020-21	Sangram Fandah To Hanuman Mandir Tola	Anju Devi	0.912	58.230	42.92239	6.72491	6.79883	6.79883	19.42522	12.62639	Work In Progress
7	2020-21	Madhopur Rausan Panchayat Bhawn To Basantpur	Ravi Shekhar Raman	0.385	32.890	29.63017	1.73577	20.65571	20.65571	29.33658	8.68087	Work In Progress
8	2020-21	Dhanha chwok to Anusuchit Jati Tola Damahi	Ashutosh Kumar Singh	1.100	87.39	82.22636	7.34057	56.83649	56.83649	67.81244	10.97595	Work In Progress
9	2020-21	NH-104 Sanjay Singh ke Ghar To Bhorha Tola Aji Nagar(Brahman Aasthan)	Sunil Kumar Shahi	0.578	42.280	35.13438	6.07848	0.00000	0.00000	14.54094	14.54094	Work In Progress

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment received (In Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs)	Remarks
				Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
10	2020-21	Naraha Brahmarshan To Musahari Naya Tola	Sri Manoj Kumar Azad	3.700	248.970	206.03334	36.77968	0.00000	0.00000	103.18436	103.18436	Work In Progress
11	2020-21	PWD Path Rampur Gangauli To Jhingri Tola(Sirahi)	Surendra Ray	2.491	173.900	150.90583	19.62088	0.00000	0.00000	6.51148	6.51148	Work In Progress
		Total:-		16.191	1164.578	1005.49388	137.54801	270.90520	270.90520	557.83100	286.92580	

नोट:-

1. खर्च का मिलान MIS से होना आवश्यक है।
2. अधियाचित राशि का पथवार मापीपुस्त की प्रथम एवं अन्तिम पेज की अभिप्रमाणित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी पथों का अधियाचना एक साथ भेजना आवश्यक है।
5. निर्गत राशि का डी0 सी0 विपत्र 15 दिनांक के अन्दर ब्रांडा कार्यालय में उपलब्ध कराया जाना आवश्यक है।

Executive Engineer  
R.W.D. Works Division, Sitamarhi

15/01/21  
15/01/21



## FORM GFR 19-A

(See Government of India's Decision (1) below Rule 150)

Form of Utilization Certification up to the month of March 2021

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural Roads under MMGSY SC	Up to Date Received Allotment	Rs. 429879775.00	Certified that out of Rs 429879775.00 lacs received during the years 2020-21 in favor of Executive Engineer Sitamarhi. Bihar a sum of Rs.412953555.00 lacs has been utilized for the purpose of MMGSY SC Scheme as given in the margin for which it was sanctioned and that the balance of Rs 16926220.00 lacs remaining unutilized at the end of the period under report
	Total:			

2. Certified that I have satisfied myself that the condition on which the grant-in-aid was sanctioned have been duly fulfilled /are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised:-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer
- All other codal formalities

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD works

15/3/21  
Executive Engineer,

R.W.D. Works,

Division, Sitamarhi.

15/3/21

15/03/21