

प्रमाणित किया जाता है कि उपर
 वर्णित प्रमाण में वर्णित २५ को
 मात्र 100 (एक सौ) पृष्ठ २५ दिनों
 के औद्योगिक प्रकार, सामान्य कार्यों
 सामान्य कार्य विभाग, कोष प्रभाग
 प्रमाणित, सरकारी कोष विभाग
 किया जाता है।

कार्यपालक अधिकारी
 सामान्य कार्य विभाग
 कार्य प्रमाणित, विभाग, प्रमाणित
 २५/१२/२०

Sch. XLV-Form No. 134

विहारशील DIVISION
 सरगौर SUB-DIVISION

Measurement Book

N^o 755

Name of Officer प्रमाणित प्रमाण
२५/१२/२०, कोष प्रभाग, सरगौर
 Date of first entry
 Date of last entry

Sch. XLV-Form No. 134

Main Work

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c bill					
Name of work - Const. of road from East Beldaniya to Bichli Beldaniya via west Beldaniya					
Name of agency - M/s Kumar Const. Yamunafath, new area, Nawada					
Block - Satmura					
Agreement No. - SBD-24/2020-21					
work started date - 20-08-2020					
Date of Completion - 19-08-2021					
Actual date of completion - work in progress					
(1/54) Const. of reference & working Benchmarks do do all complete 3.00 Nos.					
(2/55) Const. of reference pillars/ Purjans do do all complete 11.00 Nos.					
(3/56) cleaning and grubbing road land do do all complete					
					1x 5x 3.80 = 19.00
					1x 10x 3.50 = 35.00
					6x 30x 3.50 = 630.00
					684.00

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1/54) Const ⁿ of reference & working benchmarks do do all complete					
3 Nos. wide MB Pg No. - ①					
@ Rs 3904.00/No. —					Rs 11712=00
(2/55) Const ⁿ of Reference Pillars do do all complete					
11 Nos. wide MB Pg No. - ①					
@ Rs 1767.140/Nos. —					Rs 19438=00
(3/56) Clearing and Grubbing Road land do do all complete					
0.984 Ha wide MB Pg No. - ②					
@ Rs 5123.750/Ha —					Rs 5040=00
(4/57) Excavation for road work in soil with do do all complete					
144.629 m ³ wide MB Pg No. - ⑫					
@ 74.16/m ³ —					Rs 10726=00
(5/58) for 100m lead - 1728.756 m ³ wide MB Pg No. - ③					
@ 174.94/m ³ —					Rs 302429=00
(6/59) for 100m lead - 4033.764 m ³ wide MB Pg No. - ③					
@ 139.850/m ³ —					Rs 564122=00
(7/60) Const ⁿ of Sub-grade and emmenten shoulder do do all complete					
542.040 m ³ wide MB Pg No. - ④					
292.950 m ³ wide MB Pg No. - ⑧					
834.990 m ³ Continuation					
@ 161.56/m ³ —					Rs 134901=00
					Rs 1093644=00

Total Main work — 1,33,70

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/61) Const ⁿ of granular sub-base incl graded material do do all complete 1196.460 m ³ wide MB Pg. No. (7) @ 1739.92/m ³ — Rs 2081744=00					B.F = Rs 1093644=00
(9/62) Providing laying Spreading & Compacting stone aggregate WBM 88 TL do do all complete 637.36 m ³ wide MB Pg. No. (11) @ 2207.5/m ³ — Rs 1406972=00					
(10/66) Const ⁿ of PCC pavement M30 do do all complete 294.26 m ³ wide MB Pg. No. (13) @ 5943.85/m ³ — Rs 1749037=00					
(11/71) Providing & fixing of typical MMGSY BRICKS (NDB) do do all complete 2 Nos. wide MB Pg. No. (13) @ 9161.14/each — Rs 18322=00 Rs 6849719=00					
Add 12% G.S.T. (+) Rs 821966=00					
Add 1% L. Cess (+) Rs 68497=00 Rs 7740182=00					
Less 4.76% Below (-) Rs 368433=00 Rs 7371749=00					
005/10/21 05/5/21					