

(NABARD) *Scoro River to Bongachahat via.*
Schedule XLV-Form No. 134

Bachha charmas Tals (Haldis)

Nishant Kumar,

DIVISION

Start - 15.07.2020

End - 14.07.2021

SUB-DIVISION

Agg No - 17/SBD/2020-21

M.B.No - 570

MEASUREMENT BOOK

* 3rd Running A/c Bill *

ABSTRACT of 69 Cast *

Sch. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
N/W :-	Some River to Bengachale via Bahchha chamaroli				
Agency :-	Nishant Kumar				
Ag/No :-	17/6 BD/20-21				
Date of commencement :-	15-07-20				
Date of completion :-	14-07-21				
Date of Entry :-					
(1/1)	Setting out T.B.M. pillar Q.V. T.M.B. P-49 (1/1)				
6.202 Per K.M.	@ Rs 4133.34 / Per K.M. - Rs 26007=00				
(2/2)	Setting out R.F. pillar Q.V. T.M.B. P-49 (2/2)				
6.202 Per K.M.	@ Rs 1876.44 / Per K.M. - Rs 11807=00				
(3/3)	C&G of Road land Q.V. T.M.B. P-49 (3/3)				
2.52 Haul	@ Rs 49739.47 / Haul - Rs 125343=00				
(4/4)	construction of Emb 100m lead & 1.5m lift Q.V. T.M.B. P-49 (4/4)				
4114.81 m ³	@ Rs 141.03 / m ³ - Rs 580312=00				
(5/5)	const. of Embankment lead 1000m & lift 1.5m Q.V. T.M.B. P-49 (5/5)				
3816.10 m ³	@ Rs 187.51 / m ³ - Rs 715557=00				
(6/6)	construction of Subgrade & Earthen shoulder Q.V. T.M.B. P-20 (3/6)				
18287.90 m ³	@ Rs 206.05 / m ³ - Rs 3768222				
(7/7)	const. of G.R.B. - I complete AS per E/I Q.V. T.M.B. P-49 (7/7)				
4952.20 m ³	@ Rs 1592.95 / m ³ - Rs 7898607				

Continuation c/o 13/15855=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF Rs ⇒ 52929160 = ∞
					less 10% balance) 5292916 = ∞
					R₃ 47636244 = ∞
					Q.V. TmB P-SS less previous Bill (-) 30599032 = ∞
					R₃ 17037212 = ∞
					Sr 1 st ✓ 15/03/2021 AB C.P. 15.08.2021 J.E. 15.3.2021