

(6)

Measurement Book

No. R. 053 / 2020/21

RWD works division, Kishanganj-1.

(w) sub-division terhagachh.

NIW! - Restoration of road from

Bhag Jhumki to Bhelaguri
in terhagachh block under
FDR-2020 in works division
Kishanganj-1.

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri..... *Bodhayanand Prasad*

.....AE RWD Sub-Division

..... *Perbagachh*

Q *14/9/22* *14/9/22*
Executive Engineer
R.W.D. Works Division
Kishanganj-1
14/9/22

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION

(W) *Perbagachh* SUB-DIVISION

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NIW:- Restoration of road from bhag Thunki to Bhelaguri in teahagachh block under FDR-2020 in works division Kishanganj-1.					
Agency:-					
Date of entry:-					
Date of r/s:-					
challenge:- 0.20 km.					
Bhag Thunki to Bhelaguri, 1st cutting.					

①	p/v and cutting of 62 mm to 75 mm dia bamboo piles—EI.				
	200 x 4				= 800m'
②	p/v, fitting and fixing 62 mm to 75 mm dia bamboo runner—EI.				
	5 x 70				= 350m'
③	p/v and filling empty cement bags with local sand—EI.				
	1 x 30.0 x 4.10 x 3.60				= 442.80m ³ .
	1 x 30.0 x 3.0 x 2.60				= 234.0m ³ .
	1 x 15.0 x 2.40 x 2.50				= 90.0m ³ .
					T = 766.80m ³ .
					= 27,079.54m ³ .
					= 22,566 = 00
					/

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ PIV laying and spreading brick bats — E.I.					
					$3 \times 30 \times 4.60 \times 0.60 = 248.40 \text{ m}^3$
⑤ Laying and spreading local sand brick bats — E.I.					
					$3 \times 30.0 \times 4.60 \times 1 = 414 \text{ m}^3$
chainage:- 5.80 km					
Bhag Jhumki to Bhelaguri, end cutting.					
① providing laying and spreading brick bats — E.I.					

$$3 \times 30.0 \times 4.0 \times 1.0 = 360 \text{ m}^3$$

1
Sap
30/10/20-
J-E

Abstract of cost.

Sch. XLV—Form No. 134

3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Nilw:- Restoration of road from bhag Jhumki to Bhelaguri in tebhagachh block under PDR-2020 in works division. Kishoreganj-1.					
Agency:-					
Date of M/s:-					
① PIV and cutting of 62mm to 75mm dia bamboo piles—E/I					
Qty:- 800m vide TMB, p-1.					
@Rs:- 50.20/m,					Rs:- 40,160=
					/

② PIV, fitting, and fixing 62mm to 75mm dia bamboo runner — E/I					
Qty:- 350m, vide TMB, p-1.					
@Rs:- 28.53/m,					Rs:- 9986=
③ PIV and filling empty cement bags with local sand — E/I					
Qty:- 22,566 nos, vide TMB, p-1.					
@Rs:- 38.14/nos,					Rs:- 8,60,66
④ PIV, laying and spreading brick bats — E/I					
Qty:- 248.40m ³ , vide TMB, p-2					
Qty:- 360 m ³ vide TMB, p-2					
Total = 608.40m ³					
@Rs:- 2145.02/m ³ ,					Rs:- 13,05,00
					/

Continuation
C.O Rs, Total = 22,15,8

[illegible]

Continuation