

Measurement Book

No. : R.061/2020/21

RWD works division kishanganj

(w) Sub-division terhagachh.

Restoration of road from Kucheli
to Balwaderagi in terhagachh
block under FDR-2020 in
works division, kishanganj-1.

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri.....*Bodhanand Prasad*.....

.....AE RWD Sub-Division

Terlogachh

Clear
14/9/20

14/9/20

Executive Engineer
R.W.D. Works Division
Kishanganj-1
14/9/20

Sch. XLV—Form No. 134

RWD (W) Kishanganj-1 DIVISION

(W) *Terlogachh* SUB-DIVISION

MEASUREMENT BOOK

No.

R.....*062*/2020/21

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Restoration of road from					
Kudheli to Baluadangi in					
terhagachh block under					
FDR-2020 in works					
division, Kishoreganj-1.					
Agency:-					
Date of entry:-					
Date of M/s:-					
CH:- 2 km.					
Kudheli to baluadangi, 1st cutting.					

① providing laying and spreading brick bats — E/I					
$1 \times 30 \times 3.90 \times 1.0 = 117 \text{ m}^3$					
$1 \times 30 \times 4.20 \times 1.20 = 151.20 \text{ m}^3$					
$1 \times 25 \times 4.10 \times 1.20 = 123 \text{ m}^3$					
Total = 391.20 m^3					
CH:- 2.20					
Kudheli to baluadangi, 2nd cutting.					
① providing laying and spreading brick bats — E/I					
$1 \times 30.0 \times 4.30 \times 0.60 = 77.40 \text{ m}^3$					
$1 \times 30.0 \times 4.20 \times 0.70 = 88.20 \text{ m}^3$					
$1 \times 30.0 \times 4.40 \times 0.60 = 79.20 \text{ m}^3$					
$1 \times 30.0 \times 4.20 \times 0.80 = 100.80 \text{ m}^3$					
$1 \times 30.0 \times 4.30 \times 0.65 = 83.85 \text{ m}^3$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		1	30	4.40	$\times 0.70 = 92.40 \text{ m}^3$
		1	10	4.10	$\times 0.60 = 24.60 \text{ m}^3$
					$T = 546.45 \text{ m}^3$

CHamajpe - 2.25 km

Kudheli to balwadragi, 3rd cutting

- ① providing and filling empty cement bags with local sand-ET.

$$2 \times 5.0 \times 2.40 \times 1.20 = 28.80 \text{ m}^3$$

$$= 1017.07 \text{ cft.}$$

$$= 848 \text{ nos.}$$

- ② providing laying and spreading brick bats in sand — ET.

$$2 \times 20 \times 1.40 \times 1.60 = 89.60 \text{ m}^3$$

1
800

20/10/20

J.E

Abstract of cost.

Sch. XLV—Form No. 134

3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: - Restoration of road from kudholi to balwadangi in Terhagachh block under FDR-2020 in works division, Kishanganj-1.					
Agency: -					
Date of M/s:-					
① providing laying and spreading brick bats ——— E.I.					
Qty:- 3912m ³ , vide TMB, P-1.					
Qty:- 546.45m ³ , vide TMB, P-2					
Qty:- 89.60m ³ , vide TMB, P-2					

Total Qty:- 1027.25m ³				
@ Rs:- 2145.02/m ³				Rs:- —
				22,03,442 = 0
				Rs:- 22,03,472 = 0

② providing and filling empty cement bags with local sand ——— E.I.				
Qty:- 848 nos, vide TMB, P-2				
@ Rs:- 38.14/nos,				Rs:- 32,343 =
				Total Rs:- 22,35,815 =
12% for G.S.T	(4)			Rs:- 2,68,297 =
1% for L-cers	(1)			Rs:- 22,358 =
				Total Rs:- 25,26,470 =

Continuation

28/11/21