

(13)

Measurement Book

No. R.060/2020/21

R.W.D. works division, Kishanganj-1

(w) sub-division terhagachh.

N/w:- Restoration of road from.

Bailga chhi road to kheri
tola tek in terhagachh block
under FDR-2020 in works
division, Kishanganj-1.

Certified that this MB Counted
(25) Twenty Five Machined
Number Pages and issued to

Sri.....*M. Jayanand Prasad*.....

.....AE RWD Sub-Division

.....*Perlagachh*.....

Clear
14/9/20

Q
14.9.20

Executive Engineer
R.W.D. Works Division
Kishanganj-1
2/14/20

Sch. XLV—Form No. 134

.....DIVISION
RWD (W) Kishanganj-1
(W).....*Perlagachh*.....SUB-DIVISION

MEASUREMENT BOOK

No.

R.060/2020/21

Name of Office:

Date of first entry:

Date of last entry:

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement—

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Restoration of road from Bailgachhi Road to Khari tola tek in teahachhi block under FDR-2020 in works division Kishoreganj-1.					
Agency:-					
Date of entry:-					
Date of M/s:-					
②					
<u>CH:- 0.80 Km</u>					
<u>Bailgachhi road to Khari tola, 1st cutting.</u>					

① providing and filling empty cement bags with local sand - EI.					
$2 \times 12 \times 1.60 \times 1.30 = 49.92 \text{ m}^3.$					
$= 1762.92 \text{ ch} = 1469 \text{ m}^3$					
② providing laying and spreading brick batt — EI.					
$2 \times 12 \times 2.0 \times 1.20 = 57.60 \text{ m}^3.$					
CH:- 1. Km.					
Bailgachhi road to Khari tola, 2nd cutting.					
③ p/v and cutting of 62mm to 75mm dia bamboo piles - EI.					
$200 \times 3 = 600 \text{ m}.$					
④ p/v and cutting of 62mm to 75mm dia bamboo runner - EI.					
$4 \times 150 = 450 \text{ m}.$					

Continuation

Abstract of cost.

Sch. XLV—Form No. 134

3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Restoration of road from Bailgachhi road to Khari tola in terhagathi block under FDR-2020 in works division Kishoreganj-1.					
Agency:-					
Date of M/s:-					
① p/v and filling empty cement bags with local sand ———— E/I					
Qty:- 14,69 cu, vide TMB, P-1					
Qty:- 13,067 cu vide TMB, P-2					

Total = 14,536 = ∞					
@Rs:- 38.14 / cu, Rs:- 5,54,403 = ∞					
② providing and filling laying spreading brick bats ———— E/I					
Qty:- 57.60 m ³ vide TMB, P-1					
@Rs:-					
Qty:- 141.30 m ³ vide TMB, P-2					
Qty:- 198.90 m ³					
@Rs:- 2145.02 / m ³ , Rs:- 4,26,644 = ∞					
③ P.V. and cutting of 62mm to 75mm dia bamboo piles ———— E/I					
Qty:- 600 m vide TMB, P-1					
@Rs:- 50.20 / m, Rs:- 30,120 = ∞					
④ P.V. and cutting of 62mm to 75mm dia bamboo runner ———— E/I					

Continuation

G.O. Rs:- 10,11,165

B. F. 931 - 10, 11, 167 = 50

Sch. XLV—Form No. 134

4

[illegible][illegible]**Continuation**